

ARCHITECTURE  
ENGINEERING  
SPACE PLANNING  
INTERIOR DESIGN  
IMPLEMENTATION SERVICES

PRINCIPALS  
MARVIN JARMEL, IIDA  
MATTHEW B. JARMEL, AIA,  
MBA  
IRWIN H. KIZEL, AIA, PP  
RICHARD A. JARMEL, PE

NJ STATE BOARD OF  
ARCHITECTS  
CERTIFICATE OF  
AUTHORIZATION NUMBER 161

NJ STATE BOARD OF  
PROFESSIONAL ENGINEERS  
AND LAND SURVEYORS  
CERTIFICATE OF  
AUTHORIZATION NUMBER  
GA278177

42 Okner Parkway  
Livingston, NJ 07039

TEL: (973) 994-9669  
FAX: (973) 994-4069

[www.jarmelkizel.com](http://www.jarmelkizel.com)

## Stormwater Pollution Prevention Plan

for:

THE LEARNING EXPERIENCE  
530 North State Road  
Briarcliff Manor  
Town of Ossining, New York, 10510

### Operator(s):

Briarcliff Manor Partners, LLC  
c/o Jarmel Kizel Architects & Engineers, Inc.  
42 Okner Parkway  
Livingston, New Jersey 07039  
973-994-9669  
[mbjarmel@jkarch.com](mailto:mbjarmel@jkarch.com)

### SWPPP Contact(s):

Briarcliff Manor Partners, LLC  
c/o Jarmel Kizel Architects & Engineers, Inc.  
42 Okner Parkway  
Livingston, New Jersey 07039  
973-994-9669  
[mbjarmel@jkarch.com](mailto:mbjarmel@jkarch.com)

### SWPPP Preparation Date:

04/30/2018

*Estimated Project Dates:*

**Project Start Date: 09/01/2018**  
**Project Completion Date: 05/30/2019**

## Contents

---

|  |           |
|--|-----------|
| <b>SECTION 1: SITE EVALUATION, ASSESSMENT, AND PLANNING .....</b>              | <b>1</b>  |
| 1.1 Project/Site Information.....  | 1         |
| 1.2 Contact Information/Responsible Parties .....                              | 2         |
| 1.3 Nature and Sequence of Construction Activity .....                         | 3         |
| 1.4 Soils, Slopes, Vegetation, and Current Drainage Patterns.....              | 4         |
| 1.5 Construction Site Estimates .....  | 4         |
| 1.6 Receiving Waters .....   | 5         |
| 1.7 Site Features and Sensitive Areas to be Protected .....                    | 5         |
| 1.8 Potential Sources of Pollution.....  | 5         |
| 1.9 Endangered Species Certification .....                                     | 7         |
| 1.10 Historic Preservation.....  | 7         |
| 1.11 Applicable Federal, Tribal, State or Local Programs .....                 | 7         |
| 1.12 Maps.....   | 7         |
| <b>SECTION 2: EROSION AND SEDIMENT CONTROL BMPs.....</b>                       | <b>8</b>  |
| 2.1 Minimize Disturbed Area and Protect Natural Features and Soil.....         | 8         |
| 2.2 Phase Construction Activity .....  | 8         |
| 2.3 Control Stormwater Flowing onto and through the Project.....               | 8         |
| 2.4 Stabilize Soils .....  | 9         |
| 2.5 Protect Slopes .....   | 10        |
| 2.6 Protect Storm Drain Inlets .....   | 10        |
| 2.7 Establish Perimeter Controls and Sediment Barriers.....                    | 10        |
| 2.8 Retain Sediment On-Site .....  | 11        |
| 2.9 Establish Stabilized Construction Exits.....                               | 11        |
| <b>SECTION 3: GOOD HOUSEKEEPING BMPs .....</b>                                 | <b>12</b> |
| 3.1 Material Handling and Waste Management .....                               | 12        |
| 3.2 Establish Proper Building Material Staging Areas .....                     | 14        |
| 3.3 Designate Washout Areas .....  | 14        |
| 3.4 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices ..... | 14        |
| 3.5 Control Equipment/Vehicle Washing.....                                     | 15        |
| 3.6 Spill Prevention and Control Plan .....                                    | 15        |
| 3.7 Any Additional BMPs .....  | 16        |
| 3.8 Allowable Non-Stormwater Discharge Management.....                         | 16        |
| <b>SECTION 4: SELECTING POST-CONSTRUCTION BMPs .....</b>                       | <b>17</b> |
| <b>SECTION 5: INSPECTIONS .....</b>  | <b>18</b> |
| 5.1 Inspections .....  | 18        |
| 5.2 Delegation of Authority .....  | 18        |
| 5.3 Corrective Action Log .....  | 18        |
| <b>SECTION 6: RECORDKEEPING AND TRAINING .....</b>                             | <b>19</b> |
| 6.1 Recordkeeping .....  | 19        |
| 6.2 Log of Changes to the SWPPP .....  | 19        |
| <b>SECTION 7: FINAL STABILIZATION.....</b>                                     | <b>20</b> |
| <b>SECTION 8: CERTIFICATION AND NOTIFICATION.....</b>                          | <b>21</b> |
| <b>SWPPP APPENDICES .....</b>  | <b>22</b> |

Appendix A – General Location Map  
Appendix B – Site Maps  
Appendix C – Construction General Permit  
Appendix D – NOI and Acknowledgement Letter from EPA/State  
Appendix E – Inspection Reports  
Appendix F – Corrective Action Log  
Appendix G – SWPPP Amendment Log  
Appendix H – Subcontractor Certifications/Agreements  
Appendix I – Grading and Stabilization Activities Log  
Appendix J – Training Log  
Appendix K – Delegation of Authority  
Appendix L – Additional Information  
Appendix M – Stormwater Management/Hydraulic Calculations

## SECTION 1: SITE EVALUATION, ASSESSMENT, AND PLANNING

## 1.1 Project/Site Information

Project/Site Name: The Learning Experience

Project Street/Location: 530 North State Road

City: Briarcliff Manor, Town of Ossining State: N.Y. ZIP Code: 10510

County or Similar Subdivision: Westchester County

Latitude/Longitude (Use **one** of three possible formats, and specify method)

Latitude:

Longitude:

1. \_\_\_\_\_° \_\_\_\_\_' \_\_\_\_\_" N (degrees, minutes, seconds)

1. \_\_\_\_° \_\_\_\_' \_\_\_\_" W (degrees, minutes, seconds)

2. \_\_\_\_° \_\_\_\_' N (degrees, minutes, decimal)

2. <sup>°</sup> <sub>degrees</sub> <sub>minutes</sub> <sub>seconds</sub> <sub>minutes</sub> <sub>seconds</sub> ' W (degrees, minutes, decimal)

3. 41.165129 ° N (decimal)

3. -73.821942 ° W (decimal)

Method for determining latitude/longitude:

☐ USGS topographic map (specify scale: \_\_\_\_\_)☐ EPA Web site    ☐ GPS

☒ Other (please specify): latlong.net

Is the project located in Indian country? ☐ Yes ☒ No

If yes, name of Reservation, or if not part of a Reservation, indicate "not applicable." \_\_\_\_\_

Is this project considered a federal facility? ☐ Yes ☒ No

NPDES project or permit tracking number\*:\_\_\_\_\_

*\*(This is the unique identifying number assigned to your project by your permitting authority after you have applied for coverage under the appropriate National Pollutant Discharge Elimination System (NPDES) construction general permit.)*

## **1.2 Contact Information/Responsible Parties**

### **Operator(s):**

Briarcliff Manor Partners, LLC  
c/o Jarmel Kizel Architects & Engineers, Inc.  
42 Okner Parkway  
Livingston, New Jersey 07039  
973-994-9669  
[mbjarmel@jkarch.com](mailto:mbjarmel@jkarch.com)

### **Project Manager(s) or Site Supervisor(s):**

Information yet to be determined

### **SWPPP Contact(s):**

Jarmel Kizel Architects & Engineers, Inc.  
Richard A. Jarmel, P.E.  
42 Okner Parkway  
Livingston, New Jersey 07039  
973-994-9669  
[rjarmel@jkarch.com](mailto:rjarmel@jkarch.com)

### **This SWPPP was Prepared by:**

Jarmel Kizel Architects & Engineers, Inc.  
Richard A. Jarmel, P.E.  
42 Okner Parkway  
Livingston, New Jersey 07039  
973-994-9669  
[rjarmel@jkarch.com](mailto:rjarmel@jkarch.com)

### **Subcontractor(s):**

Information yet to be determined

### **Emergency 24-Hour Contact:**

Information yet to be determined

### **1.3 Nature and Sequence of Construction Activity**

#### **Project Description**

The project will consist of clearing existing buildings from a developed and cleared lot and construction of a 10,000 s.f. childcare facility with associated utilities, driveway, and parking area. The estimated time for completion of the project is 270 calendar days. Soil disturbing activities will include:

- A. Installation of temporary soil erosion & sediment control measures
- B. Demolition and removal of existing structures and infrastructure
- C. Construction of underground storage basin
- D. Installation of storm pipes and storm structures
- E. Construction of water, sewer, gas and electric service utilities
- F. Rough grade of site
- G. Construction of building foundation system
- H. Construction of curbs, walkways, driveway, and parking area base course
- I. Construction of building frame and interior construction
- J. Construction of exterior lighting
- K. Construction of playground
- L. Installation of fencing
- M. Installation of landscape
- N. Final pave parking area and driveway
- O. Install line striping
- P. Remove temporary soil erosion & sediment control measures

What is the function of the construction activity?

- ☐ Residential    ☒ Commercial    ☐ Industrial    ☐ Road Construction    ☐ Linear Utility  
☐ Other (please specify):

Estimated Project Start Date: **Project Start Date: 09/01/2018**

Estimated Project Completion Date: **Project Completion Date: 05/30/2019**

## ***1.4 Soils, Slopes, Vegetation, and Current Drainage Pattern***

### **Soil type(s):**

According to a review of the USDA Natural Resource Conservation Service soils map for Westchester County, New York, on-site soils consist of Leicester Loam. These soils are classified as hydrologic group D soils. The soil is poorly drained. Surface runoff is slow. Saturated hydraulic conductivity is moderately high or high. Leicester soils have a water table at or near the surface much of the year.

### **Slopes:**

The site is predominantly flat with slopes ranging from zero to 2 percent. The proposed development will provide slopes generally within the 1 to 2 percent range.

### **Drainage Patterns:**

The site slopes generally from north to south to a wetland area and watercourse that traverses adjacent to the rear property line of the site. The existing drainage pattern will be maintained under the developed condition.

### **Vegetation:**

The site is developed and fully cleared except for a small portion of the site along the rear property line adjacent to the watercourse and wetlands. The majority of the site is compacted dirt drive and storage area.

## ***1.5 Construction Site Estimates***

The following are estimates of the construction site.

|   |            |
|---|------------|
| Area of development parcel:                     | 0.99 acres |
| Total project area:                             | 1.04 acres |
| Construction site area to be disturbed:         | 1.04 acres |
| Percentage impervious area before construction: | 26.5 %     |
| Runoff curve number (CN) before construction:   | 89         |
| Percentage impervious area after construction:  | 68.1 %     |
| Runoff curve number (CN) after construction     | 92.6       |

## **1.6    *Receiving Waters***

Description of receiving waters:

Stormwater runoff currently discharges un-detained and untreated to the watercourse running east to west adjacent to the rear property line. Stormwater from this area of the Town of Ossining discharges to the Pocanitico River which is a tributary of the Hudson River. After construction, stormwater runoff will discharge to an underground stormwater detention system equipped with an outlet control structure and a water quality treatment device. Discharge will be into the existing watercourse via a 15-inch diameter pipe and a scour hole at the pipe outlet.

Description of impaired waters or waters subject to TMDLs:

Pocanitico River is not listed as an impaired water or subject to TMDLs.

## **1.7    *Site Features and Sensitive Areas to be Protected***

The rear property line of the site is bordered by a wetland feature and watercourse that connects twin 48-inch diameter culvert pipes. The buffer area adjacent to the watercourse and wetland will be enhanced by improving slope stability and an enhanced landscape planting plan.

## **1.8    *Potential Sources of Pollution***

Potential sources of sediment to stormwater runoff:

- Grading and site excavation operations
- Vehicle tracking
- Landscaping operations

Potential pollutants and sources, other than sediment, to stormwater runoff:

- Combined Staging Area—small fueling activities, minor equipment maintenance,
- Materials Storage Area—general building materials, solvents, adhesives, paving materials, paints, aggregates, trash, and so on.



- Construction Activity—paving, curb installation, concrete pouring/mortar/stucco, and building construction
- Concrete Washout Area

For all potential construction site pollutants, see Table 2 below.

Table 2. Potential construction site pollutants

| Trade Name Material   | Stormwater Pollutants  | Location                                  |
|---|--|---|
| Pesticides (insecticides, fungicides, herbicides, rodenticides) | Chlorinated hydrocarbons, organophosphates, carbamates, arsenic  | Herbicides used for noxious weed control  |
| Fertilizer  | Nitrogen, phosphorous  | Newly seeded areas                        |
| Plaster   | Calcium sulphate, calcium carbonate, sulfuric acid   | Building construction                     |
| Asphalt   | Oil, petroleum distillates   | Streets and roofing                       |
| Concrete  | Limestone, sand, pH, chromium  | Curb, walkways, and building construction |
| Glue, adhesives   | Polymers, epoxies  | Building construction                     |
| Paints  | Metal oxides, stoddard solvent, talc, calcium carbonate, arsenic   | Building construction                     |
| Wood preservatives  | Stoddard solvent, petroleum distillates, arsenic, copper, chromium                                       | Timber pads and building construction     |
| Hydraulic oil/fluids  | Mineral oil  | Leaks or broken hoses from equipment      |
| Gasoline \ Diesel Fuel  | Benzene, ethyl benzene, toluene, xylene, MTBE \ Petroleum distillate, oil & grease, naphthalene, xylenes | Secondary containment/staging area        |
| Kerosene  | Coal oil, petroleum distillates  | Secondary containment/staging area        |
| Antifreeze/coolant  | Ethylene glycol, propylene glycol, heavy metals (copper, lead, zinc)                                     | Leaks or broken hoses from equipment      |
| Sanitary toilets  | Bacteria, parasites, and viruses   | Staging area                              |

## ***1.9 Endangered Species Certification***

Are endangered or threatened species and critical habitats on or near the project area?

☐ Yes      ☒ No

Describe how this determination was made:

This determination was made by the project ecologist, Jay Fain, MS, PSS, CPESC, CERP, Of Jay Fain & Associates.

## ***1.10 Historic Preservation***

Are there any historic sites on or near the construction site?

☐ Yes      ☒ No

Describe how this determination was made:

Determination made based on observation. The site is a vacant, fully disturbed commercial site.

## ***1.11 Applicable Federal, Tribal, State or Local Programs***

- The SWPPP complies with the Town of Ossining's erosion and sediment control requirements.

## ***1.12 Maps***

See Appendix B

## SECTION 2: EROSION AND SEDIMENT CONTROL BMPS

### ***2.1 Minimize Disturbed Area and Protect Natural Features and Soil***

**BMP Description:** The site is developed and devoid of topsoil. No activity will take place in an undisturbed area. The wetland feature and watercourse beyond the rear property line of the site will be protected and enhanced with slope stabilization measures and landscape plantings. If any stockpiling of material is necessitated, it will be protected by silt fence.

**Timeline:** For a timeline of construction activity, see Section 1.3

**Responsible Staff:** Briarcliff Manor Partners, LLC

### ***2.2 Phase Construction Activity***

**BMP Description:** The proposed site is too small for phased grading to be practical. To minimize erosion during grading activities, grading and site work will be conducted in late April and May after snowmelt and during periods of predicted dry weather. The areas of the site that will remain vegetated after construction will be graded first and stabilized with hydromulch or seeding immediately after grading activities are completed. All other areas of the construction site will be stabilized if site work is not planned for more than 14 days. To minimize potential erosion from the site, only areas necessary to construct the underground detention system will be disturbed initially. These areas will be stabilized immediately after construction but no later than 14 days after construction ceases.

**Timeline:** For a timeline of construction activity, see Section 1.3

**Responsible Staff:** Briarcliff Manor Partners, LLC

### ***2.3 Control Stormwater Flowing onto and through the Project***

**BMP Description:** A underground detention basin will be installed below the parking area of the site to capture stormwater from the nearly all the impervious surface of the development. The detention basin will be designed with an outflow control structure to mitigate peak storm flows for the 2, 10, and 100 year storm events such that under proposed conditions, the peak flows leaving the site are less than the existing condition peak flows for the same storm events.

**Installation Schedule:** The underground detention system will be constructed prior to site grading operations begin on the site.

**Maintenance & Inspection:** The underground basin will be inspected for structural failures

weekly and immediately after storm events. Before vegetation has been established on site, it will be inspected for accumulation of debris and sediment. Remove debris, sediment immediately.

**Responsible Staff:** Briarcliff Manor Partners, LLC

## **2.4 Stabilize Soils**

### **Temporary Stabilization**

**BMP Description:** Hydromulching will provide immediate protection to exposed soils where construction will cease for more than 14 days and over the winter months. Straw mulch and wood fiber will be mixed with a tackifier (amount specified per manufacturer's instructions) and applied uniformly by machine with an application rate of 90–100 pounds (2–3 bales) per 1,000 square feet or 2 tons (100–200 bales) per acre. If the tackifier does not appear effective in anchoring the mulch to the disturbed soil, crimping equipment will be used to provide additional binding to the soil. The mulch will cover 75 to 90 percent of the ground surface. In areas, where hydromulching is inaccessible, straw mulch will be applied by hand with an application rate of 90–100 pounds (2–3 bales) per 1,000 square feet. Winter stabilization will occur between November 15 and March 15. All disturbed areas are scheduled to be stabilized well before winter; however, if any vegetated areas show signs of erosion, mulch will be applied at the same rate as described above.

**Installation Schedule:** Portions of the site where construction activities will temporarily cease for more than 14 days will be stabilized with mulch. Winter stabilization will occur between November 15th and March 15.

**Maintenance & Inspection:** Mulched areas will be inspected weekly and after storm events to check for movement of mulch or erosion. If washout, breakage, or erosion occurs, the surface will be repaired, and new mulch will be applied to the damaged area.

**Responsible Staff:** Briarcliff Manor Partners, LLC

### **Permanent Stabilization**

**BMP Description:** Permanent stabilization will be done immediately after the final design grades are achieved but no later than 14 days after construction ceases. Native species of plants will be used to establish vegetative cover on exposed soils. Permanent stabilization will be completed in accordance with the final stabilization procedures in Section 7

**Installation Schedule:** Portions of the site where construction activities have permanently ceased will be stabilized, as soon as possible but no later than 14 days after construction ceases.

**Maintenance & Inspection:** All seeded areas will be inspected weekly during construction activities for failure and after storm events until a dense cover of vegetation has been established. If failure is noticed at the seeded area, the area will be reseeded, fertilized, and mulched immediately. After construction is completed at the site, permanently stabilized areas will be monitored until final stabilization is reached.

**Responsible Staff:** Briarcliff Manor Partners, LLC

## ***2.5 Protect Slopes***

No steep slopes requiring slope protection exist on the site.

## ***2.6 Protect Storm Drain Inlets***

### **Existing Storm Drain Inlets**

There are no existing storm drain inlets immediately fronting our property on North State Road.

## ***2.7 Establish Perimeter Controls and Sediment Barriers***

### **Silt Fence**

**BMP Description:** Silt fence will be installed along all perimeters of the site and around the topsoil stockpile, if one is utilized. Silt fences will be installed by excavating a 12-inch-deep trench along the line of proposed installation. Wooden posts supporting the silt fence will be spaced 4 to 6 feet apart and driven securely into the ground; a minimum of 18 to 20 inches deep. The silt fence will be fastened securely to the wooden posts with wire ties spaced every 24 inches at the top, mid section, and bottom of the wooden post. The bottom edge of the silt fence will extend across the bottom of the trench and the trench will be backfilled and compacted to prevent stormwater and sediment from discharging underneath the silt fence.

**Installation Schedule:** The silt fences will be installed before construction begins at the site and around topsoil stockpiles once they have been established.

**Maintenance & Inspection:** Silt fences will be inspected weekly and immediately after storm events to ensure it is intact and that there are no gaps where the fence meets the ground or tears along the length of the fence. If gaps or tears are found during the inspection, the fabric will be repaired or replaced immediately. Accumulated sediment will be removed from the fence base if it reaches one-third the height of the silt fence and hauled off-site for disposal at Middletown Landfill. If accumulated sediment is creating noticeable strain on the fabric and the fence might fail from a sudden storm event, the sediment will be removed more frequently. Before the fence is removed from the project area, the sediment will be removed. The anticipated life span of the silt fence is 6 months and will likely need to be replaced after this period.

**Responsible Staff:** Briarcliff Manor Partners, LLC

## **2.8 Retain Sediment On-Site**

No separate and distinct sediment basin will be constructed as part of this project.

## **2.9 Establish Stabilized Construction Exits**

### **Stabilized Construction Exits**

**BMP Description:** Anti-tracking pads consisting of a 6" stone tracking pad over filter fabric will be installed at the drive to North State Road, as identified on the site map, to prevent the off-site transport of sediment by construction vehicles. The anti-tracking pads will be at least 50 feet long, a minimum of 10 feet wide, flared at the end closest to the paved road, and will consist of a 6-inch-thick layer of crushed stone (2 inches in diameter). The crushed stone will be placed over a layer of geotextile filter fabric to reduce the mitigation of sediment from the underlying soil. A *rumble pad* will be placed on top of the stone. Orange-colored plastic mesh fence will be installed along the length of the construction exit to keep construction vehicles and equipment on the anti-tracking pads.

**Installation Schedule:** The stabilized exits will be installed before construction begins on the site. The stone will remain in place until the subgrade of pavement is installed at the site. The anti-tracking pads will be placed on the pavement and will remain until all areas of the site have been stabilized.

**Maintenance & Inspection:** The exit will be inspected weekly and after storm events or heavy use. The exits will be maintained in a condition that will prevent tracking or flowing of sediment onto North State Road. This could require adding additional crushed stone to the exit. All sediment tracked, spilled, dropped, or washed onto North State Road will be swept up immediately and hauled off-site for disposal at an acceptable location. Sediment will be swept from the antitracking pad at least weekly, or more often if necessary. If excess sediment has clogged the pad, the exit will be topdressed with new crushed stone. Replacement of the entire pad might be necessary when the pad becomes completely filled with sediment. The pad will be reshaped as needed for drainage and runoff control. Broken road pavement as a result of construction activities on roadways immediately adjacent to the project site will be repaired immediately. The stone anti-tracking pad will be removed before the subgrade of pavement is applied to the parking lot. The removed stone and sediment from the pad will be hauled off-site and disposed of at an acceptable location.

**Responsible Staff:** Briarcliff Manor Partners, LLC

## SECTION 3: GOOD HOUSEKEEPING BMPS

### 3.1 Material Handling and Waste Management

#### Waste Materials

**BMP Description:** All waste materials will be collected and disposed of into two metal trash dumpsters in the materials storage area. Dumpsters will have a secure watertight lid, be placed away from stormwater conveyances and drains, and meet all federal, state, and municipal regulations. Only trash and construction debris from the site will be deposited in the dumpster. No construction materials will be buried on-site. All personnel will be instructed, during tailgate training sessions, regarding the correct disposal of trash and construction debris. Notices that state these practices will be posted in the office trailer and the individual who manages day-to-day site operations will be responsible for seeing that these practices are followed.

|                                    |  |
|------------------------------------|--|
| <b>Installation Schedule:</b>      | Trash dumpsters will be installed once the materials storage area has been established   |
| <b>Maintenance and Inspection:</b> | The dumpsters will be inspected weekly and immediately after storm events. The dumpster will be emptied weekly and taken to Middletown Landfill by Ways Waste and Sanitary Services. If trash and construction debris are exceeding the dumpster's capacity, the dumpsters will be emptied more frequently |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC   |

#### Hazardous Waste Materials

**BMP Description:** All hazardous waste materials such as oil filters, petroleum products, paint, and equipment maintenance fluids will be stored in structurally sound and sealed shipping containers, within the hazardous materials storage area. Hazardous waste materials will be stored in appropriate and clearly marked containers and segregated from other non-waste materials. Secondary containment will be provided for all waste materials in the hazardous materials storage area and will consist of commercially available spill pallets. Additionally, all hazardous waste materials will be disposed of in accordance with federal, state, and municipal regulations. Hazardous waste materials will not be disposed of into the on-site dumpsters. All personnel will be instructed, during tailgate training sessions, regarding proper procedures for hazardous waste disposal. Notices that state these procedures will be posted in the office trailer and the individual who manages day-to-day site operations will be responsible for seeing that these procedures are followed.

|                                    |   |
|------------------------------------|---|
| <b>Installation Schedule:</b>      | Shipping containers used to store hazardous waste materials will be installed once the site materials storage area has been installed |
| <b>Maintenance and Inspection:</b> | The hazardous waste material storage areas will be inspected weekly and after storm events. The storage areas will be kept            |

|                           |  |
|---------------------------|--|
|                           | clean, well organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Material safety data sheets, material inventory, and emergency contact numbers will be maintained in the office trailer |
| <b>Responsible Staff:</b> | Briarcliff Manor Partners, LLC   |

### Sanitary Waste

**BMP Description:** One temporary sanitary facility (portable toilet) will be provided at the site throughout the construction phase. The toilet will be in the staging area. The portable toilet will be located away from a concentrated flow paths and traffic flow and will have collection pans underneath as secondary containment.

|                                    |  |
|------------------------------------|--|
| <b>Installation Schedule:</b>      | The portable toilets will be brought to the site once the staging area as been established.  |
| <b>Maintenance and Inspection:</b> | All sanitary waste will be collected from the portable facility a minimum of two times per week. The portable toilet will be inspected weekly for evidence of a leaking holding tank. Toilets with leaking holding tanks will be removed from the site and replaced with new portable toilets. |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC   |

### Recycling

**BMP Description:** Wood pallets, cardboard boxes, and other recyclable construction scraps will be disposed of in a designated dumpster for recycling. The dumpster will have a secure watertight lid, be placed away from stormwater conveyances and drains and meet all local and state solid-waste management regulations. Only solid recyclable construction scraps from the site will be deposited in the dumpster. All personnel will be instructed, during tailgate training sessions, regarding the correct procedure for disposal of recyclable construction scraps. Notices that state these procedures will be posted in the office trailer, and the individual who manages day-to-day site operations will be responsible for seeing that these procedures are followed.

|                                    |   |
|------------------------------------|---|
| <b>Installation Schedule:</b>      | Designated recycling dumpsters will be installed once the combined staging area has been established.   |
| <b>Maintenance and Inspection:</b> | The recycling dumpster will be inspected weekly and immediately after storm events. The recycling dumpster will be emptied weekly and taken to an approved recycling center. If recyclable construction wastes are exceeding the dumpster's capacity, the dumpsters will be emptied more frequently |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC  |



### **3.2 Establish Proper Building Material Staging Areas**

#### **Materials Storage Area**

**BMP Description:** Construction equipment and maintenance materials will be stored at the combined staging area and materials storage areas.

|                                    |  |
|------------------------------------|--|
| <b>Installation Schedule:</b>      | Material storage area will be installed after grading and before any infrastructure is constructed on site.                    |
| <b>Maintenance and Inspection:</b> | The storage area will be inspected weekly and immediately after storm events. The area will be kept clean, and well organized. |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC   |

### **3.3 Designate Washout Areas**

Due to the small size of this development project and minimum concrete work, no designated concrete washout area is proposed for this site.

### **3.4 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices**

#### **Vehicle/Equipment Fueling and Maintenance**

**BMP Description:** Several types of vehicles and equipment will be used on-site throughout the project, including graders, scrapers, excavators, loaders, paving equipment, rollers, trucks and trailers, backhoes, and forklifts. All major equipment/vehicle fueling and maintenance will be performed off-site. When vehicle fueling must occur on-site, the fueling activity will occur in the staging area. Only minor equipment maintenance will occur on-site. All equipment fluids generated from maintenance activities will be disposed of into designated drums stored on spill pallets in accordance with Part 3.1. Absorbent, spill-cleanup materials and spill kits will be available at the combined staging and materials storage area. Drip pans will be placed under all equipment receiving maintenance and vehicles and equipment parked overnight.

|                                    |   |
|------------------------------------|---|
| <b>Installation Schedule:</b>      | BMPs implemented for equipment and vehicle maintenance and fueling activities will begin at the start of the project  |
| <b>Maintenance and Inspection:</b> | Inspect equipment/vehicle storage areas weekly and after storm events. Vehicles and equipment will be inspected on each day of use. Leaks will be repaired immediately, or the problem vehicle(s) or equipment will be removed from the project |

|                           |   |
|---------------------------|---|
|                           | site. Keep ample supply of spill-cleanup materials on-site and immediately clean up spills and dispose of materials properly. |
| <b>Responsible Staff:</b> | Briarcliff Manor Partners, LLC  |

### **3.5 Control Equipment/Vehicle Washing**

All equipment and vehicle washing will be performed off-site.

### **3.6 Spill Prevention and Control Plan**

#### **Spill prevention and control procedures**

##### ***BMP Description:***

- i. Employee Training: All employees will be trained via tailgate sessions, as detailed in Section 6, Part 6.3.
- ii. Vehicle Maintenance: Vehicles and equipment will be maintained off-site. All vehicles and equipment including subcontractor vehicles will be checked for leaking oil and fluids. Vehicles leaking fluids will not be allowed on-site. Drip pans will be placed under all vehicles and equipment that are parked overnight.
- iii. Hazardous Material Storage: Hazardous materials will be stored in accordance with Section 3, Part 1 and federal and municipal regulations.
- iv. Spill Kits: Spill kits will be within the materials storage area and concrete washout areas.
- v. Spills: All spills will be cleaned up immediately upon discovery. Spent absorbent materials and rags will be hauled off-site immediately after the spill is cleaned up for disposal at a proper location. Spills large enough to discharge to surface water will be reported to the National Response Center at 1-800-424-8802.
- vi. Material safety data sheets, a material inventory, and emergency contact information will be maintained at the on-site project trailer.

|   |   |
|---|---|
| <b><i>Installation Schedule:</i></b>      | The spill prevention and control procedures will be implemented once construction begins on-site.   |
| <b><i>Maintenance and Inspection:</i></b> | All personnel will be instructed, during tailgate training sessions, regarding the correct procedures for spill prevention and control. Notices that state these practices will be posted in the office trailer, and the individual who manages day-to-day site operations will be responsible for seeing that these procedures are followed. |
| <b><i>Responsible Staff:</i></b>          | Briarcliff Manor Partners, LLC  |

### 3.7 Any Additional BMPs

No additional BMPs identified.

### 3.8 Allowable Non-Stormwater Discharge Management

#### Water used to control dust

**BMP Description:** Dust control will be implemented as needed once site grading has begun and during windy conditions (forecasted or actual wind conditions of 20 mph or greater) while site grading is occurring. Spraying of potable water at a rate of 300 gallons per acre or less will be performed by a mobile pressure-type distributor truck no more than three times a day during the months of May–September and once per day during the months of October–April or whenever the dryness of the soil warrants it.

|                                    |                                |
|------------------------------------|--------------------------------|
| <b>Installation Schedule:</b>      | N/A                            |
| <b>Maintenance and Inspection:</b> | N/A                            |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC |

#### Uncontaminated Excavation Dewatering

**BMP Description:** Because of the nature of the on-site soils, there is the potential need for dewatering to occur on site. If dewatering does occur, the SWPPP will be revised to address the need for appropriate BMPs.

|                                    |                                |
|------------------------------------|--------------------------------|
| <b>Installation Schedule:</b>      | N/A                            |
| <b>Maintenance and Inspection:</b> | N/A                            |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC |

#### Landscape Irrigation

**BMP Description:** Irrigation waters will not be sprayed onto impermeable surfaces such as paved driveways and roads. Waters will be directed onto soil and lawns by using hoses and correctly sized sprinklers with adjustable spray patterns. To avoid discharges of irrigation waters, the sprinklers will have low-flow rates and increased watering time. The irrigated area will be inspected for excess watering and to adjust watering times and schedules.

|                                    |                                |
|------------------------------------|--------------------------------|
| <b>Installation Schedule:</b>      | N/A                            |
| <b>Maintenance and Inspection:</b> | N/A                            |
| <b>Responsible Staff:</b>          | Briarcliff Manor Partners, LLC |

## SECTION 4: SELECTING POST-CONSTRUCTION BMPs

### Underground Detention Basin

**BMP Description:** An underground detention system consisting of 560 linear feet of solid double wall 36-inch HDPE pipe will be utilized to store and control post-developed run-off rates to pre-developed runoff rates.

|   |   |
|---|---|
| <b><i>Installation Schedule:</i></b>      | The underground detention system will be installed prior to any grading and infrastructure construction.  |
| <b><i>Maintenance and Inspection:</i></b> | The system will be inspected weekly and after storm events for structural integrity and build of sediment and debris. Any sediment and debris shall be removed immediately and disposed of in accordance with all local, state and federal rules. |
| <b><i>Responsible Staff:</i></b>          | Briarcliff Manor Partners, LLC  |

### Water Quality Control

**BMP Description:** The underground detention system will include the integration of the “Downstream Defender” manufactured treatment device (MTD) to treat the storm runoff from the water quality design storm.

|   |  |
|---|--|
| <b><i>Installation Schedule:</i></b>      | The MTD will be installed with the underground detention prior to any grading activities and infrastructure construction.  |
| <b><i>Maintenance and Inspection:</i></b> | The system will be inspected weekly and after storm events for build of sediment and debris. Any sediment and debris shall be removed immediately and disposed of in accordance with all local, state and federal rules. |
| <b><i>Responsible Staff:</i></b>          | Briarcliff Manor Partners, LLC   |

### Outlet Protection

**BMP Description:** The outlet pipe from the detention system will be constructed with a rip-rap scour hole.

|   |  |
|---|--|
| <b><i>Installation Schedule:</i></b>      | The scour hole will be installed with the storm piping and detention system prior to any grading activities and infrastructure construction.   |
| <b><i>Maintenance and Inspection:</i></b> | The system will be inspected weekly and after storm events for build of sediment and debris. Any sediment and debris shall be removed immediately and disposed of in accordance with all local, state and federal rules. |
| <b><i>Responsible Staff:</i></b>          | Briarcliff Manor Partners, LLC   |

## **SECTION 5: INSPECTIONS**

### ***5.1 Inspections***

Inspection personnel has yet to be determined. The SWPPP can be amended when such personnel has been identified.

For a copy of the inspection report, see Appendix E

### ***5.2 Delegation of Authority***

Personnel has yet to be determined. The SWPPP can be amended when such personnel has been identified.

See Appendix K – Delegation of Authority

### ***5.3 Corrective Action Log***

See Appendix F – Corrective Action Log

## **SECTION 6: RECORDKEEPING AND TRAINING**

### ***6.1 Recordkeeping***

Records will be retained for a minimum period of at least 3 years after the permit is terminated.

Date(s) when major grading activities occur:

See Appendix I – Grading and Stabilization Activities Log

Date(s) when construction activities temporarily or permanently cease on a portion of the site:

See Appendix I – Grading and Stabilization Activities Log

Date(s) when an area is either temporarily or permanently stabilized:

See Appendix I – Grading and Stabilization Activities Log

### ***6.2 Log of Changes to the SWPPP***

Log of changes and updates to the SWPPP

See Appendix G – SWPPP Amendment Log

## SECTION 7: FINAL STABILIZATION

### **Permanent Seeding**

**BMP Description:** Permanent seeding will be applied immediately after the final design grades are achieved on portions of the site but no later than 14 days after construction activities have permanently ceased. After the entire site is stabilized, any sediment that has accumulated will be removed and hauled off-site for disposal. Construction debris, trash and temporary BMPs (including silt fences, material storage areas, sanitary toilets, and inlet protection) will also be removed and any areas disturbed during removal will be seeded immediately.

#### **Seedbed Preparation**

- In areas where disturbance results in subsoil being the final grade surface, topsoil will be spread over the finished area at minimum depth of 2 to 6 inches.
- The seedbed will be free of large clods, rocks, woody debris and other objectionable materials.
- Fertilizer and lime will be applied to the seedbed according to the manufacturer's recommendations.
- The top layer of soil will be loosened to a depth of 3–5 inches by raking, tilling, disking or other suitable means.

#### **Grass Selection/Application**

- Common areas at the site will be stabilized with a mixture of Tall Fescue, Creeping Red Fescue and Redtop at an application rate of 30 pounds per acre or 0.95 pounds per 1,000 square feet. Lawns will be stabilized with a mixture of Kentucky Blue Grass and Creeping Red Fescue at an application rate of 100 pounds per acre or 2.3 pounds per 1,000 square feet.
- Seed will be applied uniformly by hydroseeding or broadcasting. Where broadcasting is used, the seed will be covered with .25 inch of soil or less, by cultipacking or raking.

#### **Mulching**

- Hydromulch will be applied immediately following seeding at an application rate of 90–100 pounds (2–3 bales) per 1,000 square feet.

|   |  |
|---|--|
| <b><i>Installation Schedule:</i></b>      | Portions of the site where construction activities have permanently ceased will be stabilized, as soon as possible but no later than 14 days after construction ceases   |
| <b><i>Maintenance and Inspection:</i></b> | All seeded areas will be inspected weekly during construction activities for failure and after storm events until a dense cover of vegetation has been established. If failure is noticed at the seeded area, the area will be reseeded, fertilized, and mulched immediately. After construction is completed at the site, permanently stabilized areas will be monitored until final stabilization is reached |
| <b><i>Responsible Staff:</i></b>          | Briarcliff Manor Partners, LLC   |

## SECTION 8: CERTIFICATION AND NOTIFICATION

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: Matthew B. Jarmel Title: Project Owner\Developer

Signature: \_\_\_\_\_ Date: \_\_\_\_\_



## SWPPP APPENDICES

*Appendix A – General Location Map*

*Appendix B – Site Maps*

*Appendix C – Construction General Permit*

*Appendix D – NOI and Acknowledgement Letter from EPA/State*

*Appendix E – Inspection Reports*

*Appendix F – Corrective Action Log*

*Appendix G – SWPPP Amendment Log*

*Appendix H – Subcontractor Certifications/Agreements*

*Appendix I – Grading and Stabilization Activities Log*

*Appendix J – Training Log*

*Appendix K – Delegation of Authority*

*Appendix L – Additional Information*

*Appendix M – Stormwater Management\Hydraulic Calculations*

**APPENDIX A**  
**GENERAL LOCATION MAP**





## APPENDIX B

### SITE MAPS

# EXISTING CONDITIONS PLAN

1. BOUNDARY & TOPOGRAPHY INFORMATION IS BASED ON A SURVEY TITLED "TOPOGRAPHY OF PROPERTY PREPARED FOR HSR REALTY, LLC SITUATED IN THE TOWN OF OGDEN, WESTCHESTER COUNTY, NEW YORK" BY TC MERRITT LAND SURVEYORS, 354 BEDFORD ROAD, PLEASANTVILLE, NY 10570 WITH LATEST REVISION DATE 12/4/2017.



**Jarmel Kizel**

ARCHITECTS AND ENGINEERS INC.  
42 OXNER PARKWAY  
JUNIORVILLE, NEW JERSEY 07099  
TEL: 973-994-9669  
FAX: 973-994-4089  
www.jarmelkizel.com

Architecture  
Engineering  
Interior Design  
Implementation Services

## ISSUE

| NO. | DATE     | DESCRIPTION        | BY  |
|-----|----------|--------------------|-----|
| 1   | 04-27-18 | INITIAL SUBMISSION | GRG |

## REVISION

| NO. | DATE | DESCRIPTION | BY |
|-----|------|-------------|----|
|     |      |             |    |
|     |      |             |    |
|     |      |             |    |











|   |  |
|---|--|
| <b>DESIGNER</b><br>JARMEL KIZEL, AIA, LEED AP<br>42 OXNER PARKWAY<br>JUNIORVILLE, NJ 07099<br>TEL: 973-994-9669<br>FAX: 973-994-4089<br>www.jarmelkizel.com | <b>PROJECT</b><br>THE LEARNING EXPERIENCE<br>350 NORTH STATE ROAD<br>TOWN OF OGDEN<br>SEARCLIFF MANOR, NY<br>SECTION 15, BLOCK 2, LOT 18 |
|---|--|

|             |              |
|-------------|--------------|
| Project No. | Scale        |
| 350-17-135  | 1" = 20'     |
| Drawn By:   | Approved By: |
| LS          | RAJ          |


## EXISTING CONDITIONS PLAN

|                        |   |
|------------------------|---|
| Drawing Number:        | C-100   |
| Sheet No. of:          | 2 11  |
| Printed Date:          | APRIL 27, 2018  |
| Professional Engineer: | RICHARD A. JARMEL<br>PROFESSIONAL ENGINEER<br>N.Y. LIC. #073898-1 |

1. BOUNDARY & TOPOGRAPHY INFORMATION IS BASED ON A SURVEY TITLED "TOPOGRAPHY OF PROPERTY PREPARED FOR KSM REALTY, LLC SITUATED IN THE TOWN OF OGDENSBURG, WESTCHESTER COUNTY, NEW YORK" BY T. JACOBITS LAND SURVEYORS, 304 BEDFORD ROAD, PLAINSMOORE, NY 10670 WITH LATEST REVISION DATE 12/14/2017.
2. REFER TO ARCHITECTURAL DRAWINGS FOR EXACT DROID LOCATIONS.
3. ALL CONSTRUCTION IS TO BE PERFORMED IN CONFORMANCE WITH ALL APPLICABLE LOCAL, COUNTY, STATE, AND FEDERAL CODES.
4. CONSTRUCTION MATERIALS AND METHODS NOT OTHERWISE SPECIFIED OR SHOWN HEREIN SHALL CONFORM TO ADOPTED STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION (LATEST EDITION AND AMENDMENTS).
5. THESE PLANS DEPICT THE SITE WORK IMPROVEMENTS FOR THIS PROJECT. THE CONTRACTOR SHALL FURNISH, INSTALL, TEST AND COMPLETE ALL WORK TO THE SATISFACTION OF THE ENGINEER AND OTHERS IN ACCORDANCE WITH THE CONTRACT DOCUMENTS. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR MEANS AND METHODS, TECHNIQUES, SEQUENCES OF CONSTRUCTION AND JOB SITE SAFETY. AS SUCH, THESE PLANS ARE NOT INTENDED TO REPRESENT SPECIFIC INSTRUCTIONS REQUIRED FOR SITE WORK CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE TO CONSTRUCT ALL IMPROVEMENTS DEPICTED ON THESE PLANS IN ACCORDANCE WITH ALL APPLICABLE RULES, REGULATIONS AND LAWS IN EFFECT AT THE TIME OF CONSTRUCTION.
6. THE CONTRACTOR SHALL ACCEPT THE SITE AS IS. THE CONTRACTOR SHALL ASSESS CONDITIONS, AND THE KIND, QUALITY AND QUANTITY OF WORK REQUIRED. THE OWNER MAKES NO GUARANTEE IN REGARD TO THE ACCURACY OF ANY AVAILABLE INFORMATION WHICH MAY BE OBTAINED DURING INVESTIGATIONS. THE CONTRACTOR SHALL MAKE A THOROUGH INSPECTION OF THE SITE IN ORDER TO REVEAL EXISTING CONDITIONS. CORRELATE CONDITIONS WITH THE DRAWINGS AND RESOLVE ANY POSSIBLE CONSTRUCTION CONFLICTS WITH THE OWNER AND ENGINEER PRIOR TO BEGINNING ORDERING MATERIALS, AND COMMENCEMENT OF WORK. THE CONTRACTOR SHALL MAKE ADDITIONAL TOPOGRAPHIC SURVEYS IF DEEMED NECESSARY, PROVIDED THEY ARE COORDINATED WITH THE OWNER. ANY CONDITIONS DETERMINED BY THE CONTRACTOR THAT DIFFER FROM THE INFORMATION SHOWN ON THE DRAWINGS THAT ARE NOT BROUGHT TO THE ATTENTION OF THE OWNER AND ENGINEER PRIOR TO THE START OF WORK SHALL NOT BE CONSIDERED GROUNDS FOR ADDITIONAL PAYMENT OR CHARGES TO THE CONTRACT DURATION, OR ANY OTHER CLAIMS AGAINST THE OWNER OR OWNER'S ENGINEER.
7. THE CONTRACTOR SHALL PROVIDE WRITTEN REQUESTS FOR INFORMATION (RFIs) TO THE OWNER AND ENGINEER PRIOR TO THE COMMENCEMENT OF ANY SPECIAL SITE WORK. SUCH REQUESTS SHALL BE IN A FORM ACCEPTABLE TO OWNER AND ENGINEER AND SHALL ALLOW FOR A MAXIMUM OF TWO WORK DAYS OR ADDITIONAL REASONABLE TIME FOR A WRITTEN REPLY. RFIs SHALL BE SUBMITTED CONSEQUENTIALLY BY DATE SUBMITTED. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR SITE WORK ITEMS CONSTRUCTED DIFFERENTLY THAN APPROVED OR AS DEPICTED ON THE PLANS.
8. THE CONTRACTOR IS RESPONSIBLE TO CONTACT NEW YORK ONE CALL NOT LESS THAN 3 BUSINESS DAYS AND NOT MORE THAN 10 BUSINESS DAYS PRIOR TO THE BEGINNING OF ANY EXCAVATION OR DEMOLITION. NEW YORK ONE CALL INFORMATION - PHONE: 811, WEB: [WWW.CALL4SAFE.NYGOV.GOV](http://WWW.CALL4SAFE.NYGOV.GOV)
9. THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK, USING THE CONTRACTOR'S BEST SKILL AND ATTENTION. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE AND HAVE CONTROL OVER CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES AND JOB SITE SAFETY.
10. THE MUNICIPAL ENGINEER MUST BE NOTIFIED ONE WEEK PRIOR TO THE CONSTRUCTION OF ANY CURBSIDE, SIDEWALK, PAVEMENT GRADINGS OR OTHER UTILITIES.
11. THE CONTRACTOR MUST NOTIFY THE DESIGN ENGINEER OF ANY CONDITION OF CONFLICTS THAT MAY ALTER THE SCOPE OF THE DESIGN HEREON.
12. THE CONTRACTOR IS REQUIRED TO REMOVE ALL UNDESIRABLE MATERIALS FROM THE SITE IN ACCORDANCE WITH ALL APPLICABLE STATE AND LOCAL REGULATIONS.
13. ALL PROPOSED IMPROVEMENTS TO BE IN ACCORDANCE WITH CURRENT ADA AND NY BARBER FRET CODE REQUIREMENTS.
14. SUBJECT TO ALL APPLICABLE RULES, REGULATIONS, ORDINANCES AND STATUTES OF THE TOWN OF OGDENSBURG, WESTCHESTER COUNTY AND STATE OF NEW YORK AND ANY OTHER JURISDICTION.
15. NO DEED RESTRICTIONS OR COVENANTS EXIST ON THIS WORK ARE ANY PROPOSED.
16. CONTRACTOR SHALL REPLACE ALL CURBSIDE ALONG THE SITE FRONTAGE THAT HE DAMAGES (AS DIRECTED BY THE TOWNSHIP OR COUNTY, AS APPLICABLE).
17. ALL WORK WITHIN THE TOWNSHIP ROAD RIGHT OF WAY SHALL BE ACCORDING TO TOWN OF OGDENSBURG STANDARDS.

| SIGN LEGEND AND DETAILS   |       |                               |   |
|---|-------|-------------------------------|---|
| SYMBOL  | QJANA | STANDARD NAME<br>AND CODE NO. | SIGN DETAIL   |
|  | 1     | RS-1                          |  |
|  | 2     | RS-6                          |  |
|  | 3     | RS-7A                         |  |
|  | 4     | RS-2B                         |  |
|  | 5     | RS-1<br>(NON-TO)              |  |

- 
- GABION BASKETS 6'L X 3'W X 3'H (TYPICAL)  
 WETLANDS BOUNDARY  
 PROPOSED 6' HIGH VINYL FENCE  
 BUILDING SETBACK LINE  
 COVER ENTRY  
 PROPOSED GATE (TYP.)  
 PROPOSED BLOCK RETAINING WALL (TYP.)  
 PROPOSED 4' TALL VINYL FENCE  
 PROPOSED 6' SIDEWALK  
 2" DOMESTIC AND 4" CL 56 DIP FIRE SERVICE FROM BUILDING TO CONNECT TO EXISTING WATER MAIN (FINAL SIZE & LAYOUT TO BE DETERMINED BY WATER CO. AT TIME OF APPLICATION OF NEW SERVICE).  
 GAS SERVICE SIZE TO BE COORDINATED WITH GAS COMPANY.  
 CONNECT TO EXISTING GAS MAIN TO BE LOCATED IN NORTH STATE ROAD  
 PROPOSED MONUMENT SIGN  
 72 LF @ 2.0% 6" SDR 18 SANITARY TO CONNECT TO EXISTING SANITARY MAIN  
 INV. @ EXISTING SANITARY TBD  
 ELECTRIC SERVICE TO BUILDING TO BE COORDINATED WITH ELECTRIC COMPANY  
 SANITARY INV. @ BUILDING TBD  
 ASPHALT PAVED PARKING AREA  
 36 SPACES  
 PROPOSED CHILD-CARE 1 STORY BUILDING 10,000 S.F.  
 PLAY AREA 4,650 S.F.  
 TRASH ENCLOSURE  
 PROPERTY LINE  
 TIE INTO EXISTING FENCE  
 ADA SIGNAGE AND POST (TYP. OF 2)  
 PROPOSED ADA RAMP WITH FLUSH CURB  
 PROPOSED COLUMN FOR ENTRY CANOPY (TYP.)  
 PAINTED WHITE TRAFFIC ARROW (TYP.)  
 PAINTED WHITE STRIPE, 4" WIDTH (TYP.)  
 PROPOSED STOP SIGN  
 PROPOSED CONCRETE CURB (TYP.)  
 PAINTED WHITE STOP BAR AND LETTERS



ISSUE

## REVISION

## PRINCIPALS

Project: 78

|                       |                 |
|-----------------------|-----------------|
| Project No:           | Scale:          |
| <b>TLENY-S-17-155</b> | <b>1" = 20'</b> |
| Drawn By:             | Approved By:    |
| <b>LB</b>             | <b>RAJ</b>      |
| Drawing Name:         |                 |

## Drawing Number.

|  |  |
|--|--|
|  |  |
|  |  |


4 11

|  |   |
|--|---|
| Issued Under:<br><br><b>APRIL 27, 2018</b> | <b>RICHARD A. JARREL</b><br><b>PROFESSIONAL</b><br><b>ENGINEER</b><br>N.Y. LIC. #071898-1 |
|--|---|

1. BOUNDARY & TOPOGRAPHY INFORMATION IS BASED ON A SURVEY TITLED "TOPOGRAPHY OF PROPERTY PREPARED FOR KSRH REALTY, LLC SITUATED IN THE TOWN OF OSSINGO, WESTCHESTER COUNTY, NEW YORK" BY TC WERRITTS LAND SURVEYORS, 394 BEEDFOR ROAD, PLEASANTVILLE, NY 10570 WITH LATEST REVISION DATE 12/4/2017.
2. THE CONTRACTOR IS SPECIFICALLY CAUTIONED THAT THE LOCATION AND/OR ELEVATION OF EXISTING UTILITIES AS SHOWN ON THESE PLANS IS BASED ON SURVEY AND, WHERE POSSIBLE MEASUREMENTS SHOULD BE TAKEN IN THE FIELD. THE INFORMATION IS NOT TO BE RELIED ON AS BEING EXACT OR COMPLETE. THE CONTRACTOR MUST CALL THE APPROPRIATE UTILITY COMPANY AT LEAST 48 HOURS BEFORE ANY EXCAVATION TO REQUEST EXACT FIELD LOCATION OF UTILITIES. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO RELOCATE ALL EXISTING UTILITIES WHICH CONFLICT WITH THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS.
3. CONTRACTOR SHALL REFER TO ARCHITECTURAL PLANS AND SPECIFICATIONS FOR ACTUAL LOCATIONS OF ALL UTILITY ENTRANCES TO INCLUDE SANITARY SEWER LATERALS, DOMESTIC AND FIRE PROTECTION WATER SERVICE, ELECTRICAL, TELEPHONE AND GAS SERVICE. CONTRACTOR SHALL COORDINATE INSTALLATION OF UTILITIES IN SUCH A MANNER AS TO AVOID CONFLICTS AND TO ENSURE PROPER DEPTHS ARE ACHIEVED AS WELL AS COORDINATING WITH THE UTILITY COMPANIES AS TO LOCATION AND SCHEDULING OF CONNECTIONS TO THEIR FACILITIES.
4. EXCAVATED MATERIAL CONTAINING ROCK OR STONE GREATER THAN SIX (6) INCHES IN LARGEST DIMENSION IS UNACCEPTABLE AS FILL TO WITHIN THE PROPOSED BUILDING AND PAVING AREA.
5. ROCK OR STONE LESS THAN SIX (6) INCHES IN LARGEST DIMENSION IS ACCEPTABLE AS FILL TO WITHIN TWENTY-FOUR (24) INCHES OF SURFACE OF PROPOSED SURGED WHEN MIXED WITH SUITABLE MATERIAL, AS PERMITTED BY THE OWNER'S GEOTECHNICAL ENGINEER.
6. ROCK OR STONE LESS THAN TWO (2) INCHES IN LARGEST DIMENSION AND MIXED WITH SUITABLE MATERIAL IS ACCEPTABLE AS FILL WITHIN THE UPPER TWENTY-FOUR (24) INCH OF PROPOSED SUBGRADE AS PERMITTED BY THE OWNER'S GEOTECHNICAL ENGINEER.
7. ALL SITEWORK AND EARTHWORK OPERATIONS CONDUCTED ON THE SITE TO BE PERFORMED IN ACCORDANCE WITH THE GEOTECHNICAL ENGINEERING REPORT PREPARED BY THE OWNER'S GEOTECHNICAL ENGINEER.
8. COMPACTION CRITERIA FOR FILL PLACED IN THE FOLLOWING AREAS SHALL MEET OR EXCEED THE FOLLOWING MINIMUM PERCENTAGE OF MAXIMUM MODIFIED PROCTOR DRY DENSITY AS DETERMINED BY ASTM D-1557 USED ON REPRESENTATIVE SOIL SAMPLES, UNLESS MORE STRINGENT CRITERIA GIVEN ELSEWHERE:

| FILL AREA              | STANDARD PROCTOR DRY DENSITY |
|------------------------|------------------------------|
| SIDEWALKS              | 95%                          |
| PAVEMENTS AND ROADWAYS | 95%                          |
| LANDSCAPE AREAS        | 93%                          |
| TRENCH BACKFILL        | SAME AS SURROUNDING AREA     |

9. PROTECT SUBGRADE FROM EXCESSIVE WHEEL LOADING DURING CONSTRUCTION, INCLUDING TRUCKS AND DUMP TRUCKS.
10. REMOVE AREAS OF FINISHED SUBGRADE FOUND TO HAVE INSUFFICIENT COMPACTION DENSITY TO DEPTH NECESSARY AND REPLACE IN A MANNER THAT WILL COMPLY WITH COMPACTION REQUIREMENTS BY USE OF MATERIAL EQUAL TO OR BETTER THAN BEST SUBGRADE MATERIAL ON SITE. SURFACE OF SUBGRADE AFTER COMPACTION SHALL BE HARD, UNIFORM, SMOOTH, STABLE, AND TRUE TO GRADE AND CROSS-SECTION.
11. GRADE ALL AREAS WHERE FINISH GRADE ELEVATIONS OR CONTOURS ARE INDICATED ON DRAWINGS, OTHER THAN PAVED AREAS AND BUILDINGS, INCLUDING EXCAVATED AREAS, FILLED AND TRANSITION AREAS, AND LANDSCAPED AREAS. GRADED AREAS SHALL BE UNIFORM AND SMOOTH, FREE FROM RIGGS, DEBRIS, OR IRREGULAR SURFACE CHANGES. FINISHED SUBGRADE SURFACE SHALL NOT BE MORE THAN 0.10 FEET ABOVE OR BELOW ESTABLISHED FINISHED SUBGRADE ELEVATION, AND ALL GROUND SURFACES SHALL VARY UNIFORMLY BETWEEN INDICATED ELEVATIONS. FINISH DITCHES SHALL BE GRADED TO ALLOW FOR PROPER DRAINAGE WITHOUT PONDING AND IN A MANNER THAT WILL MINIMIZE EROSION POTENTIAL.
12. ALL CONCRETE, UNLESS OTHERWISE NOTED OR SPECIFIED BY REGULATORY AUTHORITIES, SHALL BE 4000 PSI.
13. REPRESENTATIVES OF THE MUNICIPALITY SHALL HAVE THE RIGHT TO INSPECT THE DRAINAGE FACILITIES LOCATED ON THE PROPOSED LOT FROM TIME TO TIME AS DEEMED NECESSARY.
14. CATCH BASINS SHALL BE CLEANED OUT PERIODICALLY TO PREVENT THE BUILDUP OF SEDIMENT AND DEBRIS IN STRUCTURES.
15. ROOF LEADER CLEANKOUTS LOCATED IN GRASSED AREAS SHALL BE PLASTIC SCREW CAPS WHILE ROOF LEADER CLEANKOUTS LOCATED WITHIN CONCRETE AREAS SHALL BE FLUSH BRASS CAPS.



| LEGEND         |                               |          |
|----------------|-------------------------------|----------|
|                | EXISTING                      | PROPOSED |
| STORM SEWER    | 11/2"                         | 12"      |
| PROPERTY LINE  | -----                         | -----    |
| MANHOLE        | 15/16"                        | 24"      |
| CURB DASH      | 11/2"                         | 12"      |
| SPOT ELEVATION | 110.00'±<br>110.00'±          | 111.17'  |
| CONTOUR        | 1' = 10' HORIZ. 1" = 1' VERT. | 1' = 10' |



**Jarmel Kizel**  
ARCHITECTS AND ENGINEERS INC.  
42 OXNER PARKWAY  
LIVINGSTON, NEW JERSEY 07039  
TEL: 973-994-6669  
FAX: 973-994-4069  
[www.jarmelkizel.com](http://www.jarmelkizel.com)

Architecture  
Engineering  
Interior Design  
Implementation Services


[illegible][illegible][illegible]

The State of Texas, by and through the Attorney General, vs. The State of Texas, by and through the Attorney General.

**Project:** THE LEARNING EXPERIENCE  
526 NORTH STATE ROAD  
TOWN OF OSSINEGE  
BEARCLIFF MANOR, NY  
SECTION 9B.15, BLOCK 2, LOT 18



|                       |                 |
|-----------------------|-----------------|
| Project No:           | Scale:          |
| <b>TLENY-S-17-155</b> | <b>1" = 20'</b> |
| Drawn By:             | Approved By:    |
| <b>LS</b>             | <b>RA</b>       |
| Drawing Name:         |                 |

## GRADING AND DRAINAGE PLAN

|  |                  |   |
|--|------------------|---|
| Drawing Number:<br><b>C-400</b>        |                  |  |
| Sheet No.:<br><b>5</b>                 | of:<br><b>11</b> |   |
| Initial Date:<br><b>APRIL 27, 2015</b> |                  |   |
|  |                  | <b>RICHARD A. JARREL<br/>PROFESSIONAL<br/>ENGINEER<br/>N.Y. LIC. #073898-T</b>        |

# SOIL EROSION AND SEDIMENT CONTROL NOTES:

1. ALL SOIL EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE INSTALLED PRIOR TO ANY MAJOR SOIL DISTURBANCES, OR IN THEIR PROPER SEQUENCE AND MAINTAINED UNTIL PERMANENT PROTECTION IS ESTABLISHED.
2. ANY DISTURBED AREAS THAT WILL BE LEFT EXPOSED MORE THAN 10 DAYS AND NOT SUBJECT TO CONSTRUCTION TRAFFIC, WILL IMMEDIATELY RECEIVE A TEMPORARY SEEDING. IF THE SEASON PREVENTS THE ESTABLISHMENT OF A TEMPORARY COVER, THE DISTURBED AREAS WILL BE MULCHED WITH STRAW, OR EQUIVALENT MATERIAL, AT A RATE OF TWO (2) TONS PER ACRE, ACCORDING TO NY STATE STANDARDS.
3. PERMANENT VEGETATION SHALL BE SEEDING OR SOODED ON ALL EXPOSED AREAS WITHIN TEN (10) DAYS AFTER FINAL GRADING. MULCH WILL BE USED FOR PROTECTION UNTIL SEEDING IS ESTABLISHED.
4. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE NEW YORK STATE STANDARDS FOR SOIL EROSION AND SEDIMENT CONTROL.
5. ALL WORK WITHIN COUNTY RIGHT-OF-WAY SHALL BE DONE IN ACCORDANCE WITH NASSAU COUNTY RULES AND REGULATIONS.
6. A SUB-BASE COURSE SHALL BE APPLIED IMMEDIATELY FOLLOWING ROUGH GRADING AND INSTALLATION OF IMPROVEMENTS IN ORDER TO STABILIZE STREETS, ROADS, DRIVEWAYS AND PARKING AREAS. IN AREAS WHERE NO UTILITIES ARE PRESENT, THE SUB-BASE SHALL BE INSTALLED WITHIN 15 DAYS OF PRELIMINARY GRADING.
7. AT THE TIME WHEN THE SITE PREPARATION FOR PERMANENT VEGETATIVE STABILIZATION IS GOING TO BE ACCOMPLISHED, ANY SOIL THAT WILL NOT PROVIDE A SUITABLE ENVIRONMENT TO SUPPORT ADEQUATE VEGETATIVE GROUND COVER, SHALL BE REMOVED OR TREATED IN SUCH A WAY THAT WILL PERMANENTLY ADJUST THE SOIL CONDITIONS AND RENDER IT SUITABLE FOR VEGETATIVE GROUND COVER. IF THE REMOVAL OR TREATMENT OF THE SOIL WILL NOT PROVIDE SUITABLE CONDITIONS, NON-VEGETATIVE MEANS OF PERMANENT GROUND STABILIZATION WILL HAVE TO BE EMPLOYED.
8. CONTRACTOR IS RESPONSIBLE FOR KEEPING ALL ADJACENT ROADS CLEAN DURING LIFE OF CONSTRUCTION OF PROJECT.
9. THE DEVELOPER SHALL BE RESPONSIBLE FOR REMEDIATING ANY EROSION OR SEDIMENT PROBLEMS THAT ARISE AS A RESULT OF ONGOING CONSTRUCTION AT THE REQUEST OF THE SOVERSET-UNION SOIL CONSERVATION DISTRICT.



## SEQUENCE OF CONSTRUCTION:

| ITEM                                    | DURATION        |
|---|-----------------|
| 1. INSTALL SOIL EROSION MEASURES        | 2               |
| 2. DEMO SITE                            | 7               |
| 3. GRADE SITE FOR BUILDING AND PAVEMENT | 3               |
| 4. CONSTRUCT BUILDING AND PLAY AREA     | 200             |
| 5. CONSTRUCT STORM SYSTEM               | 15              |
| 6. CONNECT UTILITIES                    | 5               |
| 7. INSTALL NEW CURBS                    | 5               |
| 8. POUR NEW DRIVEWAYS                   | 5               |
| 9. PAVE DRIVEWAYS & LANESTRAPPING       | 10              |
| 10. PLANT NEW VEGETATION                | 5               |
| 11. REMOVE SOIL EROSION MEASURES        | 1               |
| <b>TOTAL:</b>                           | <b>260 DAYS</b> |

## LEGEND

|                       |  |
|-----------------------|--|
| PROPERTY LINE         | ---  |
| CONSTRUCTION ENTRANCE | ---  |
| SILT FENCE            | -X-X-  |
| LIMIT OF DISTURBANCE  | ---  |
| SOIL TYPE             | SEE EXISTING MAP, SEE TO BE SLOPES, SEE TO BE SLOPES, SEE TO BE SLOPES |

**Jarmel Kizel**  
 ARCHITECTS AND ENGINEERS, INC.  
 42 CHERRY PARKWAY  
 LIVINGSTON, NEW JERSEY 07039  
 TEL: 973-994-9669  
 FAX: 973-994-4069  
 www.jarmelkizel.com

Architecture  
 Engineering  
 Interior Design  
 Implementation Services

## ISSUE

| NO. | DATE    | DESCRIPTION        | BY  |
|-----|---------|--------------------|-----|
| 1   | 5.29.18 | INITIAL SUBMISSION | DRG |

## REVISION

| NO. | DATE | DESCRIPTION | BY |
|-----|------|-------------|----|
|     |      |             |    |
|     |      |             |    |
|     |      |             |    |

|   |   |
|---|---|
| <b>PROJECT:</b><br>JARMEL KIZEL, ARCH. INC.<br>42 CHERRY PARKWAY<br>LIVINGSTON, NEW JERSEY 07039<br>TEL: 973-994-9669<br>FAX: 973-994-4069<br>WWW.JARMEKIZEL.COM  | <b>CLIENT:</b><br>THE TOWN OF OGDENSBURG<br>508 NORTH STATE ROAD<br>TOWN OF OGDENSBURG<br>BRIDGECLIFF HAMMOCK, NY<br>SECTION 69.13, BLOCK 2, LOT 7B |
| <b>DESIGNER:</b><br>JARMEL KIZEL, ARCH. INC.<br>42 CHERRY PARKWAY<br>LIVINGSTON, NEW JERSEY 07039<br>TEL: 973-994-9669<br>FAX: 973-994-4069<br>WWW.JARMEKIZEL.COM | <b>DATE:</b><br>APRIL 27, 2018  |

|                                       |                            |
|---------------------------------------|----------------------------|
| <b>PROJECT NO.:</b><br>TLENY-5-17-155 | <b>SCALE:</b><br>1" = 20'  |
| <b>DRAWN BY:</b><br>L.B.              | <b>APPROVED BY:</b><br>RAJ |

## SOIL EROSION AND SEDIMENT CONTROL PLAN

|                                 |  |
|---------------------------------|--|
| <b>DRAWING NUMBER:</b><br>C-700 | <b>ENGINEER:</b><br>RICHARD A. JARMEL                |
| <b>SHEET NO.:</b><br>8          | <b>PROFESSIONAL ENGINEER:</b><br>N.Y. LIC. #072389-1 |
| <b>DATE:</b><br>APRIL 27, 2018  |  |



## APPENDIX C

### CONSTRUCTION GENERAL PERMIT

*This page has been intentionally left blank.*

## APPENDIX D

### NOI AND ACKNOWLEDGEMENT LETTER FROM EPA/STATE

*This page has been intentionally left blank.*

## **APPENDIX E**

### **INSPECTION REPORTS**

# STORMWATER CONSTRUCTION SITE INSPECTION REPORT

## GENERAL INFORMATION

|  |                 |
|--|-----------------|
| Project Name:  |                 |
| Location:  |                 |
| Date of Inspection:  | Start/End Time: |
| Inspector's Name:  |                 |
| Inspector's Title:   |                 |
| Inspector's Contact Information:   |                 |
| Describe present phase of construction:  |                 |
| Type of Inspection:<br><input type="checkbox"/> Regular <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event |                 |

## WEATHER INFORMATION

|   |                       |   |
|---|-----------------------|---|
| Has there been a storm event since the last inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No  |                       |   |
| If yes, provide:  |                       |   |
| Storm Start Date & Time:  | Storm Duration (hrs): | Approximate Amount of Precipitation (in): |
| Weather at time of this inspection?   |                       |   |
| <input type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> High Winds |                       |   |
| <input type="checkbox"/> Other:                      Temperature:   |                       |   |
| Have any discharges occurred since the last inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No  |                       |   |
| If yes, describe:   |                       |   |
| Are there any discharges at the time of inspection? <input type="checkbox"/> Yes <input type="checkbox"/> No  |                       |   |
| If yes, describe:   |                       |   |

## CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Inspector

Printed Name and Title

Date

## OVERALL SITE ISSUES

*Below are some general site issues that should be assessed during inspections. Customize this list as needed for conditions at your site.*

| BMP/activity   | Implemented?   | Maintenance Required?                                    | Corrective Action Needed and Notes |
|--|--|--|------------------------------------|
| 1. All inactive slopes and disturbed areas have been stabilized.   | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 2. Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?             | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 3. Are all sanitary waste receptacles placed in secondary containment and free of leaks?   | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 4. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?                      | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 5. Are discharge points and receiving waters free of any sediment deposits?  | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 6. Are storm drain inlets properly protected?  | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 7. Is the construction exit preventing sediment from being tracked into the street?  | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 8. Is trash/litter from work areas collected and placed in covered dumpsters?  | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 9. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?                             | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 10. Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material? | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 11. Are materials that are potential stormwater contaminants stored inside or under cover?                                       | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 12. Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?  | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |
| 13. (Other)  | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |                                    |

## APPENDIX F

### CORRECTIVE ACTION LOG



## Appendix F – Corrective Action Log

Project Name:

SWPPP Contact:

[illegible]

## APPENDIX G

### SWPPP AMENDMENT LOG

## Appendix G – SWPPP Amendment Log

Project Name:  
SWPPP Contact:

[illegible]

## **APPENDIX H**

### **SUBCONTRACTOR CERTIFICATION/AGREEMENTS**

## Appendix H – Subcontractor Certifications/Agreements

### SUBCONTRACTOR CERTIFICATION STORMWATER POLLUTION PREVENTION PLAN

Project Number: \_\_\_\_\_

Project Title: \_\_\_\_\_

Operator(s): \_\_\_\_\_

As a subcontractor, you are required to comply with the Stormwater Pollution Prevention Plan (SWPPP) for any work that you perform on-site. Any person or group who violates any condition of the SWPPP may be subject to substantial penalties or loss of contract. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP. A copy of the SWPPP is available for your review at the office trailer.

Each subcontractor engaged in activities at the construction site that could impact stormwater must be identified and sign the following certification statement:

**I certify under the penalty of law that I have read and understand the terms and conditions of the SWPPP for the above designated project and agree to follow the BMPs and practices described in the SWPPP.**

This certification is hereby signed in reference to the above named project:

Company: \_\_\_\_\_

Address: \_\_\_\_\_

Telephone Number: \_\_\_\_\_

Type of construction service to be provided: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Signature: \_\_\_\_\_

Title: \_\_\_\_\_

Date: \_\_\_\_\_

## **APPENDIX I**

### **GRADING & STABILIZATION ACTIVITIES LOG**

## Appendix I – Grading and Stabilization Activities Log

**Project Name:**  
**SWPPP Contact:**

[illegible]

## APPENDIX J

### TRAINING LOG



# Appendix J – SWPPP Training Log

## Stormwater Pollution Prevention Training Log

Project Name: \_\_\_\_\_

Project Location: \_\_\_\_\_

Instructor's Name(s): \_\_\_\_\_

Instructor's Title(s): \_\_\_\_\_

Course Location: \_\_\_\_\_ Date: \_\_\_\_\_

Course Length (hours): \_\_\_\_\_

Stormwater Training Topic: *(check as appropriate)*

- |  |   |
|--|---|
| <input type="checkbox"/> Erosion Control BMPs  | <input type="checkbox"/> Emergency Procedures   |
| <input type="checkbox"/> Sediment Control BMPs | <input type="checkbox"/> Good Housekeeping BMPs |
| <input type="checkbox"/> Non-Stormwater BMPs   |   |

Specific Training Objective: \_\_\_\_\_  
\_\_\_\_\_

Attendee Roster: *(attach additional pages as necessary)*

| No. | Name of Attendee | Company |
|-----|------------------|---------|
| 1   |                  |         |
| 2   |                  |         |
| 3   |                  |         |
| 4   |                  |         |
| 5   |                  |         |
| 6   |                  |         |
| 7   |                  |         |
| 8   |                  |         |
| 9   |                  |         |
| 10  |                  |         |

## **APPENDIX K**

### **DELEGATION OF AUTHORITY**

# Appendix K – Delegation of Authority Form

## Delegation of Authority

I, \_\_\_\_\_ (name), hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at the \_\_\_\_\_ construction site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

(name of person or position)  
(company)  
(address)  
(city, state, zip)  
(phone)

By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in \_\_\_\_\_ (Reference State Permit), and that the designee above meets the definition of a “duly authorized representative” as set forth in \_\_\_\_\_ (Reference State Permit).

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

**Name:** \_\_\_\_\_

**Company:** \_\_\_\_\_

**Title:** \_\_\_\_\_

**Signature:** \_\_\_\_\_

**Date:** \_\_\_\_\_

## APPENDIX L

### ADDITIONAL INFORMATION


*This page has been intentionally left blank.*

*This page has been intentionally left blank.*

*This page has been intentionally left blank.*

## APPENDIX M

### STORMWATER MANAGEMENT\HYDRAULIC CALCULATIONS



**STORMWATER MANAGEMENT REPORT**  
**FOR**  
**THE LEARNING EXPERIENCE**

**530 North State Road  
Section 90.15 Block 2, Lot 18  
Town of Ossining / Briarcliff Manor  
Westchester County, New York**

**Prepared by  
Jarmel Kizel Architects & Engineers, Inc.**

**Prepared For:  
Briarcliff Manor Partners, LLC  
42 Okner Parkway  
Livingston, NJ 07039**

ARCHITECTURE  
ENGINEERING  
SPACE PLANNING  
INTERIOR DESIGN  
IMPLEMENTATION SERVICES

PRINCIPALS  
MARVIN JARMEL, IIDA  
MATTHEW B. JARMEL, AIA,  
MBA  
IRWIN H. KIZEL, AIA, PP  
RICHARD A. JARMEL, PE

NJ STATE BOARD OF  
ARCHITECTS  
CERTIFICATE OF  
AUTHORIZATION NUMBER 161

NJ STATE BOARD OF  
PROFESSIONAL ENGINEERS  
AND LAND SURVEYORS  
CERTIFICATE OF  
AUTHORIZATION NUMBER  
GA278177

42 Okner Parkway  
Livingston, NJ 07039

TEL: (973) 994-9669  
FAX: (973) 994-4069

[www.jarmelkizel.com](http://www.jarmelkizel.com)

**Jarmel Kizel Project No. TLENY-S-17-155  
Dated: May 21, 2018**

Richard A. Jarmel, PE  
Professional Engineer  
N.Y. License No. 073898-1

  
\_\_\_\_\_  
Signature

Table of Contents

Introduction ..... 3

Project Description..... 3

Proposed Stormwater Management ..... 3

Existing Site Conditions ..... 3

Proposed Site Conditions ..... 4

Water Quantity Design..... 5

Water Quality Design ..... 6

Conclusion ..... 7

APPENDICES

- 1. Existing Peak Flow Hydrographs
- 2. Proposed Peak Flow Hydrographs
- 3. Pond Routing Calculations
- 4. Existing and Proposed Drainage Area Plans



## **INTRODUCTION**

This report has been prepared on behalf of the applicant, Briarcliff Manor Partners, LLC, in support of their application for the construction of a child daycare center located at 530 North State Road, Town of Ossining\Briarcliff Manor, Westchester County, New York. The purpose of this report is to demonstrate compliance with the local stormwater management regulations applicable to this project.

## **PROJECT DESCRIPTION**

530 North State Road is located along the east side of North State Road roughly midway between the intersections of Blue Lantern Road to the south and Ryder Avenue to the north. Refer to Figure 1, Location Map, located in Appendix A. The parcel is designated as Section 90.15, Block 2, Lot 18 on the tax maps. The property is a square shaped lot with an area of 43,262 square feet (0.993 acres). Commercial properties exist immediately to the north and south of the subject property as well as across North State Road. To the east of the subject property is a residential zoned neighborhood.

The proposed project is for the development of a 10,000 square foot single-story child-care center with an outdoor play area of just over 4,600 square feet, and on-site parking for 36 vehicles.

The Site development will increase the amount of impervious surface from the previously developed conditions thus increasing the amount of stormwater runoff leaving the site. In order to mitigate the increase in runoff, the project will incorporate a sub-surface HDPE detention system.

## **PROPOSED STORMWATER MANAGEMENT**

### **Existing Site Conditions**

The site was formerly developed as a garden center and contains a single story main structure and two (2) smaller ancillary structures. Site access is presently is currently provided via two (2) full-movement driveways along North State Road. The site is paved to roughly the front of the existing main building and the remainder of the lot is bare earthed compacted from its use as a storage area. The existing structures and ancillary impervious surfaces will be demolished for the new development.

The site, roughly 75 percent, slopes mildly from north to south toward the watercourse along the rear of the property. The remaining 25 percent of the site is an area along North State Road that slopes toward North State Road. For analysis, both the above described watershed areas were examined with Area 1, 0.213 acres, being the area draining onto North State Road and Area 2, 0.773 acres, being the area draining directly to the existing watercourse along the rear of the property. An Existing Conditions Drainage Area Map is enclosed for reference. Existing peak flow rates for the watershed areas are provided in Table 1 below.

**Table 1: Existing Peak Flows**

| Storm Event | Existing Peak Flow (cfs)                     |   |
|-------------|--|---|
|             | Area 1<br>0.213 Acres to<br>North State Road | Area 2<br>0.773 Acres to<br>Ex. Watercourse |
| 2-YR        | 0.191  | 0.336                                       |
| 10-YR       | 0.895  | 2.823                                       |
| 100-YR      | 1.565  | 5.337                                       |

### **Proposed Site Conditions**

The development of the proposed child daycare center will require the demolition of all existing structures and impervious surfaces. The proposed development calls for a 10,000 square foot single-story child-care center with an outdoor play area of just over 4,600 square feet, and on-site parking for 36 vehicles. The proposed condition has been divided into three (3) watershed areas for the purposes of analysis. Area 1, 0.103 acres, is the developed condition area that will drain toward North State Road. Area 2, 0.241 acres, is the developed area that will drain directly toward the existing watercourse along the rear of the property, and Area 3, 0.651 acres, is the developed area that will be captured and directed to the sub-surface detention system.

The proposed detention system will consist of a network of solid 36-inch HDPE pipe totaling 560 linear feet located below the parking area. The pipe network will discharge into an outflow control structure designed to attenuate flows such that the total developed runoff from the site when adding the routed outflow to the un-detained flow from Area 2 will be at or below the existing condition flows from Area 2. In addition, the developed peak flow rates for Area 1 will

be at or below the existing condition flow rates for Area 1. The watershed areas and associated developed peak flow rates are provided in Table 2 below.

**Table 2: Developed Peak Flows**

| Storm Event | Developed Peak Flow (cfs)                    |  |   |
|-------------|--|--|---|
|             | Area 1<br>0.103 Acres to<br>North State Road | Area 2<br>Un-detained<br>0.241 Acres to<br>Ex. Watercourse | Area 3<br>0.651 Acres to<br>Sub-surface Detention<br>to Ex. Watercourse |
| 2-YR        | 0.024  | 0.065  | 0.709   |
| 10-YR       | 0.332  | 0.797  | 2.808   |
| 100-YR      | 0.668  | 1.586  | 4.832   |

### **Water Quantity Design**

A comparison of the existing and proposed peak flow rates summarized in Tables 1 and 2 above indicate a decrease in runoff to North State Road and an increase in runoff to the existing watercourse along the rear of the property. In order to mitigate the increase in runoff to the existing watercourse such that the developed peak flow rates will be the same or less than the existing peak flow rates, a sub-surface detention system is proposed. As described above, the proposed detention system will consist of a network of solid 36-inch HDPE pipe totaling 560 linear feet located below the parking area. The pipe network will discharge into an outflow control structure designed to attenuate flows as necessary.

The runoff from Area 2, 0.241 acres un-detained to the existing watercourse, was subtracted from the existing Area 2 peak flow rates to determine the allowable detention system routed peak flow rates. The tank will release collected storm runoff through a 3.5-inch diameter low flow orifice and a secondary 9-inch orifice set 0.8 feet above the low flow orifice, and an 18-weir set 2.50 feet above the low flow orifice invert. The routed peak discharges through the detention structure result in a reduction of peak flows such that the developed peak flow to the existing watercourse is less than the existing peak flow toward the same location.

Tables 3 and 4 below summarize the existing peak flow rates, developed peak flow rates and the actual routed outflows from the proposed detention tank.

**Table 3 – Summary of Peak Discharges – North State Road**

| Storm Event | Peak Flow Comparisons                                 |  |
|-------------|---|--|
|             | Area 1-Existing<br>0.213 Acres to<br>North State Road | Area 1-Developed<br>0.103 Acres to<br>North State Road |
| 2-YR        | 0.191   | 0.024  |
| 10-YR       | 0.895   | 0.332  |
| 100-YR      | 1.565   | 0.668  |

**Table 4 – Summary of Peak Discharges and Routed Outflow - Watercourse**

| Storm Event | Existing Peak Flow (cfs) | Bypass Peak Flow (cfs) | Allowable Routed Peak Flow (cfs) | Actual Routed Peak Discharge (cfs) | Peak Flow Reduction % |
|-------------|--------------------------|------------------------|----------------------------------|------------------------------------|-----------------------|
| 2-YR        | 0.336                    | 0.065                  | 0.271                            | 0.251                              | 6.0%                  |
| 10-YR       | 2.823                    | 0.797                  | 2.026                            | 1.933                              | 3.3%                  |
| 100-YR      | 5.337                    | 1.586                  | 3.751                            | 3.414                              | 6.3%                  |

The routed outflow from the detention basin will discharge via roughly 90 linear feet of 15-inch diameter pipe to a proposed scour hole located at the watercourse just outside the wetland line.

### **Water Quality Design**

The proposed development has been designed to incorporate measures to improve the water quality leaving the site. Due to the predominantly bare earth nature of the existing ground coverage, runoff overland to the existing watercourse most likely contains a high sedimentation rate. The development of the site will eliminate this condition by replacing the bare earth coverage with pavement and a predominantly grassed play area. The change in surface coverage alone will greatly enhance the water quality leaving the site. In addition, the design will incorporate a "Downstream Defender" manufactured treatment device sized appropriately for the flow coming from the one-year design storm, 2.8 inches of rainfall, per the NY State Stormwater Design Manual.

### **Conclusion**

As demonstrated by the above and attached hydraulic computations, there will be no increase, as compared to the existing condition, in the peak runoff rates of stormwater leaving the site for the 2, 25, and 100-year storm events. As is demonstrated in the tables presented in this report, stormwater runoff leaving the site will be reduced.

It is our opinion based on the above and enclosed calculations and supplemental information that the proposed improvements are designed in accordance with local, county and state standards. The measures and design provided herein and as shown on the Preliminary\Final Site Plan Drawings submitted as part of this application are intended to prevent or limit the impact of the proposed development on the site and the surrounding areas with respect to stormwater quantity and quality control.

## **APPENDIX 1**

### **Existing Peak Flow Hydrographs**

## Hydrograph Return Period Recap

Hydraflow Hydrographs by Intelisolve v9.1

| Hyd. No. | Hydrograph type (origin) | Inflow Hyd(s) | Peak Outflow (cfs) |       |       |       |       |       |       |        | Hydrograph description  |
|----------|--------------------------|---------------|--------------------|-------|-------|-------|-------|-------|-------|--------|-------------------------|
|          |                          |               | 1-Yr               | 2-Yr  | 3-Yr  | 5-Yr  | 10-Yr | 25-Yr | 50-Yr | 100-Yr |                         |
| 1        | SCS Runoff               | -----         | 0.468              | 0.191 | ----- | ----- | 0.895 | ----- | ----- | 1.565  | EX. TO NORTH STATE ROAD |
| 2        | SCS Runoff               | -----         | 1.247              | 0.336 | ----- | ----- | 2.823 | ----- | ----- | 5.337  | EX. TO CHANNEL          |
| 3        | SCS Runoff               | -----         | 0.129              | 0.024 | ----- | ----- | 0.332 | ----- | ----- | 0.668  | PR. TO NORTH STATE ROAD |
| 4        | SCS Runoff               | -----         | 0.319              | 0.065 | ----- | ----- | 0.797 | ----- | ----- | 1.586  | PR BYPASSING DETENTION  |
| 5        | SCS Runoff               | -----         | 1.534              | 0.709 | ----- | ----- | 2.808 | ----- | ----- | 4.832  | PR TO DETENTION         |
| 6        | Reservoir                | 5             | 0.911              | 0.251 | ----- | ----- | 1.933 | ----- | ----- | 3.414  | UG STORAGE ROUTING      |

Proj. file: TLE Ossening SWM.gpw

Tuesday, May 22, 2018

# Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.1

| Hyd. No.             | Hydrograph type (origin) | Peak flow (cfs) | Time interval (min) | Time to peak (min) | Hyd. volume (cuft)    | Inflow hyd(s) | Maximum elevation (ft) | Total strge used (cuft) | Hydrograph description  |
|----------------------|--------------------------|-----------------|---------------------|--------------------|-----------------------|---------------|------------------------|-------------------------|-------------------------|
| 1                    | SCS Runoff               | 0.191           | 2                   | 728                | 734                   | ---           | ----                   | ----                    | EX. TO NORTH STATE ROAD |
| 2                    | SCS Runoff               | 0.336           | 2                   | 730                | 1,352                 | ---           | ----                   | ----                    | EX. TO CHANNEL          |
| 3                    | SCS Runoff               | 0.024           | 2                   | 730                | 113                   | ---           | ----                   | ----                    | PR. TO NORTH STATE ROAD |
| 4                    | SCS Runoff               | 0.065           | 2                   | 730                | 291                   | ---           | ----                   | ----                    | PR BYPASSING DETENTION  |
| 5                    | SCS Runoff               | 0.709           | 2                   | 728                | 2,880                 | ---           | ----                   | ----                    | PR TO DETENTION         |
| 6                    | Reservoir                | 0.251           | 2                   | 748                | 2,871                 | 5             | 319.26                 | 777                     | UG STORAGE ROUTING      |
| TLE Ossening SWM.gpw |                          |                 |                     |                    | Return Period: 2 Year |               |                        | Tuesday, May 22, 2018   |                         |



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 1

### EX. TO NORTH STATE ROAD

Hydrograph type = SCS Runoff  
Storm frequency = 2 yrs  
Time interval = 2 min  
Drainage area = 0.213 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 1.40 in  
Storm duration = 24 hrs

Peak discharge = 0.191 cfs  
Time to peak = 728 min  
Hyd. volume = 734 cuft  
Curve number = 95  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 2

### EX. TO CHANNEL

Hydrograph type = SCS Runoff  
Storm frequency = 2 yrs  
Time interval = 2 min  
Drainage area = 0.773 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 1.40 in  
Storm duration = 24 hrs

Peak discharge = 0.336 cfs  
Time to peak = 730 min  
Hyd. volume = 1,352 cuft  
Curve number = 87  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.1

| Hyd. No.             | Hydrograph type (origin) | Peak flow (cfs) | Time interval (min) | Time to peak (min) | Hyd. volume (cuft)     | Inflow hyd(s) | Maximum elevation (ft) | Total strge used (cuft) | Hydrograph description  |
|----------------------|--------------------------|-----------------|---------------------|--------------------|------------------------|---------------|------------------------|-------------------------|-------------------------|
| 1                    | SCS Runoff               | 0.895           | 2                   | 728                | 3,721                  | ---           | ----                   | ----                    | EX. TO NORTH STATE ROAD |
| 2                    | SCS Runoff               | 2.823           | 2                   | 728                | 11,006                 | ---           | ----                   | ----                    | EX. TO CHANNEL          |
| 3                    | SCS Runoff               | 0.332           | 2                   | 728                | 1,274                  | ---           | ----                   | ----                    | PR. TO NORTH STATE ROAD |
| 4                    | SCS Runoff               | 0.797           | 2                   | 728                | 3,068                  | ---           | ----                   | ----                    | PR BYPASSING DETENTION  |
| 5                    | SCS Runoff               | 2.808           | 2                   | 728                | 12,216                 | ---           | ----                   | ----                    | PR TO DETENTION         |
| 6                    | Reservoir                | 1.933           | 2                   | 736                | 12,207                 | 5             | 320.23                 | 2,341                   | UG STORAGE ROUTING      |
| TLE Ossening SWM.gpw |                          |                 |                     |                    | Return Period: 10 Year |               |                        | Tuesday, May 22, 2018   |                         |

# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 1

### EX. TO NORTH STATE ROAD

Hydrograph type = SCS Runoff  
Storm frequency = 10 yrs  
Time interval = 2 min  
Drainage area = 0.213 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 5.25 in  
Storm duration = 24 hrs

Peak discharge = 0.895 cfs  
Time to peak = 728 min  
Hyd. volume = 3,721 cuft  
Curve number = 95  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 2

### EX. TO CHANNEL

Hydrograph type = SCS Runoff  
Storm frequency = 10 yrs  
Time interval = 2 min  
Drainage area = 0.773 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 5.25 in  
Storm duration = 24 hrs

Peak discharge = 2.823 cfs  
Time to peak = 728 min  
Hyd. volume = 11,006 cuft  
Curve number = 87  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.1

| Hyd. No.             | Hydrograph type (origin) | Peak flow (cfs) | Time interval (min) | Time to peak (min) | Hyd. volume (cuft)      | Inflow hyd(s) | Maximum elevation (ft) | Total strge used (cuft) | Hydrograph description  |
|----------------------|--------------------------|-----------------|---------------------|--------------------|-------------------------|---------------|------------------------|-------------------------|-------------------------|
| 1                    | SCS Runoff               | 1.565           | 2                   | 728                | 6,696                   | ---           | ----                   | ----                    | EX. TO NORTH STATE ROAD |
| 2                    | SCS Runoff               | 5.337           | 2                   | 728                | 21,488                  | ---           | ----                   | ----                    | EX. TO CHANNEL          |
| 3                    | SCS Runoff               | 0.668           | 2                   | 728                | 2,627                   | ---           | ----                   | ----                    | PR. TO NORTH STATE ROAD |
| 4                    | SCS Runoff               | 1.586           | 2                   | 728                | 6,258                   | ---           | ----                   | ----                    | PR BYPASSING DETENTION  |
| 5                    | SCS Runoff               | 4.832           | 2                   | 728                | 21,347                  | ---           | ----                   | ----                    | PR TO DETENTION         |
| 6                    | Reservoir                | 3.414           | 2                   | 736                | 21,338                  | 5             | 321.18                 | 3,713                   | UG STORAGE ROUTING      |
| TLE Ossening SWM.gpw |                          |                 |                     |                    | Return Period: 100 Year |               |                        | Tuesday, May 22, 2018   |                         |

# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 1

### EX. TO NORTH STATE ROAD

Hydrograph type = SCS Runoff  
Storm frequency = 100 yrs  
Time interval = 2 min  
Drainage area = 0.213 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 9.00 in  
Storm duration = 24 hrs

Peak discharge = 1.565 cfs  
Time to peak = 728 min  
Hyd. volume = 6,696 cuft  
Curve number = 95  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 2

### EX. TO CHANNEL

Hydrograph type = SCS Runoff  
Storm frequency = 100 yrs  
Time interval = 2 min  
Drainage area = 0.773 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 9.00 in  
Storm duration = 24 hrs

Peak discharge = 5.337 cfs  
Time to peak = 728 min  
Hyd. volume = 21,488 cuft  
Curve number = 87  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484





## **APPENDIX 2**

### **Proposed Peak Flow Hydrographs**

# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1

Tuesday, May 22, 2018


**Hyd. No. 5**

Water Quality

## PR TO DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 1 yrs  
Time interval = 2 min  
Drainage area = 0.651 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 2.90 in  
Storm duration = 24 hrs

Peak discharge = 1.534 cfs  
Time to peak = 728 min  
Hyd. volume = 6,504 cuft  
Curve number = 98  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intellisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 3

PR. TO NORTH STATE ROAD

Hydrograph type = SCS Runoff  
Storm frequency = 2 yrs  
Time interval = 2 min  
Drainage area = 0.103 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 1.40 in  
Storm duration = 24 hrs

Peak discharge = 0.024 cfs  
Time to peak = 730 min  
Hyd. volume = 113 cuft  
Curve number = 82  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 4

### PR BYPASSING DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 2 yrs  
Time interval = 2 min  
Drainage area = 0.241 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 1.40 in  
Storm duration = 24 hrs

Peak discharge = 0.065 cfs  
Time to peak = 730 min  
Hyd. volume = 291 cuft  
Curve number = 83  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 5

### PR TO DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 2 yrs  
Time interval = 2 min  
Drainage area = 0.651 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 1.40 in  
Storm duration = 24 hrs

Peak discharge = 0.709 cfs  
Time to peak = 728 min  
Hyd. volume = 2,880 cuft  
Curve number = 98  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 3

### PR. TO NORTH STATE ROAD

Hydrograph type = SCS Runoff  
Storm frequency = 10 yrs  
Time interval = 2 min  
Drainage area = 0.103 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 5.25 in  
Storm duration = 24 hrs

Peak discharge = 0.332 cfs  
Time to peak = 728 min  
Hyd. volume = 1,274 cuft  
Curve number = 82  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 4

### PR BYPASSING DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 10 yrs  
Time interval = 2 min  
Drainage area = 0.241 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 5.25 in  
Storm duration = 24 hrs

Peak discharge = 0.797 cfs  
Time to peak = 728 min  
Hyd. volume = 3,068 cuft  
Curve number = 83  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 5

### PR TO DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 10 yrs  
Time interval = 2 min  
Drainage area = 0.651 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 5.25 in  
Storm duration = 24 hrs

Peak discharge = 2.808 cfs  
Time to peak = 728 min  
Hyd. volume = 12,216 cuft  
Curve number = 98  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484





# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 3

PR. TO NORTH STATE ROAD

Hydrograph type = SCS Runoff  
Storm frequency = 100 yrs  
Time interval = 2 min  
Drainage area = 0.103 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 9.00 in  
Storm duration = 24 hrs

Peak discharge = 0.668 cfs  
Time to peak = 728 min  
Hyd. volume = 2,627 cuft  
Curve number = 82  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 4

### PR BYPASSING DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 100 yrs  
Time interval = 2 min  
Drainage area = 0.241 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 9.00 in  
Storm duration = 24 hrs

Peak discharge = 1.586 cfs  
Time to peak = 728 min  
Hyd. volume = 6,258 cuft  
Curve number = 83  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1


Tuesday, May 22, 2018

## Hyd. No. 5

### PR TO DETENTION

Hydrograph type = SCS Runoff  
Storm frequency = 100 yrs  
Time interval = 2 min  
Drainage area = 0.651 ac  
Basin Slope = 0.0 %  
Tc method = USER  
Total precip. = 9.00 in  
Storm duration = 24 hrs

Peak discharge = 4.832 cfs  
Time to peak = 728 min  
Hyd. volume = 21,347 cuft  
Curve number = 98  
Hydraulic length = 0 ft  
Time of conc. (Tc) = 10.00 min  
Distribution = Type III  
Shape factor = 484



## **APPENDIX 3**

### **Pond Routing Calculations**

# Pond Report

Hydraflow Hydrographs by Intelisolve v9.1

Tuesday, May 22, 2018

## Pond No. 1 - PROPOSED STORAGE

### Pond Data

UG Chambers - Invert elev. = 318.50 ft, Rise x Span = 3.00 x 3.00 ft, Barrel Len = 560.00 ft, No. Barrels = 1, Slope = 0.00%, Headers = No

### Stage / Storage Table

| Stage (ft) | Elevation (ft) | Contour area (sqft) | Incr. Storage (cuft) | Total storage (cuft) |
|------------|----------------|---------------------|----------------------|----------------------|
| 0.00       | 318.50         | n/a                 | 0                    | 0                    |
| 0.30       | 318.80         | n/a                 | 199                  | 199                  |
| 0.60       | 319.10         | n/a                 | 358                  | 558                  |
| 0.91       | 319.41         | n/a                 | 437                  | 994                  |
| 1.21       | 319.71         | n/a                 | 483                  | 1,477                |
| 1.51       | 320.01         | n/a                 | 503                  | 1,980                |
| 1.81       | 320.31         | n/a                 | 504                  | 2,484                |
| 2.11       | 320.61         | n/a                 | 482                  | 2,966                |
| 2.41       | 320.91         | n/a                 | 437                  | 3,403                |
| 2.72       | 321.22         | n/a                 | 357                  | 3,760                |
| 3.02       | 321.52         | n/a                 | 199                  | 3,959                |

### Culvert / Orifice Structures

|                 | [A]      | [B]    | [C]    | [PrfRsr] |
|-----------------|----------|--------|--------|----------|
| Rise (in)       | = 15.00  | 3.50   | 9.00   | 0.00     |
| Span (in)       | = 15.00  | 3.50   | 9.00   | 0.00     |
| No. Barrels     | = 1      | 1      | 1      | 0        |
| Invert El. (ft) | = 318.32 | 318.50 | 319.30 | 0.00     |
| Length (ft)     | = 50.00  | 0.00   | 1.00   | 0.00     |
| Slope (%)       | = 1.00   | 0.00   | 1.00   | n/a      |
| N-Value         | = .013   | .013   | .013   | n/a      |
| Orifice Coeff.  | = 0.60   | 0.60   | 0.60   | 0.60     |
| Multi-Stage     | = n/a    | Yes    | Yes    | No       |

### Weir Structures

|                | [A]                  | [B]    | [C]  | [D]  |
|----------------|----------------------|--------|------|------|
| Crest Len (ft) | = 1.50               | 4.00   | 0.00 | 0.00 |
| Crest El. (ft) | = 321.00             | 323.50 | 0.00 | 0.00 |
| Weir Coeff.    | = 3.33               | 3.33   | 3.33 | 3.33 |
| Weir Type      | = Rect               | Rect   | ---  | ---  |
| Multi-Stage    | = Yes                | Yes    | No   | No   |
| Exfil.(in/hr)  | = 0.000 (by Contour) |        |      |      |
| TW Elev. (ft)  | = 0.00               |        |      |      |

Note: Culvert/Orifice outflows are analyzed under inlet (ic) and outlet (oc) control. Weir risers checked for orifice conditions (ic) and submergence (s).

### Stage / Storage / Discharge Table

| Stage ft | Storage cuft | Elevation ft | Clv A cfs | Clv B cfs | Clv C cfs | PrfRsr cfs | Wr A cfs | Wr B cfs | Wr C cfs | Wr D cfs | Exfil cfs | User cfs | Total cfs |
|----------|--------------|--------------|-----------|-----------|-----------|------------|----------|----------|----------|----------|-----------|----------|-----------|
| 0.00     | 0            | 318.50       | 0.00      | 0.00      | 0.00      | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 0.00      |
| 0.30     | 199          | 318.80       | 0.16 ic   | 0.13 ic   | 0.00      | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 0.13      |
| 0.60     | 558          | 319.10       | 0.23 ic   | 0.22 ic   | 0.00      | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 0.22      |
| 0.91     | 994          | 319.41       | 0.33 ic   | 0.28 ic   | 0.04 ic   | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 0.32      |
| 1.21     | 1,477        | 319.71       | 0.87 ic   | 0.31 ic   | 0.54 ic   | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 0.85      |
| 1.51     | 1,980        | 320.01       | 1.59 ic   | 0.33 ic   | 1.24 ic   | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 1.57      |
| 1.81     | 2,484        | 320.31       | 2.07 ic   | 0.36 ic   | 1.70 ic   | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 2.06      |
| 2.11     | 2,966        | 320.61       | 2.46 ic   | 0.40 ic   | 2.06 ic   | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 2.45      |
| 2.41     | 3,403        | 320.91       | 2.80 ic   | 0.43 ic   | 2.37 ic   | ---        | 0.00     | 0.00     | ---      | ---      | ---       | ---      | 2.79      |
| 2.72     | 3,760        | 321.22       | 3.58 ic   | 0.44 ic   | 2.64 ic   | ---        | 0.50     | 0.00     | ---      | ---      | ---       | ---      | 3.58      |
| 3.02     | 3,959        | 321.52       | 5.09 oc   | 0.42 ic   | 2.81 ic   | ---        | 1.86     | 0.00     | ---      | ---      | ---       | ---      | 5.09      |

# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1

Tuesday, May 22, 2018


## Hyd. No. 6

### UG STORAGE ROUTING

Hydrograph type = Reservoir  
Storm frequency = 2 yrs  
Time interval = 2 min  
Inflow hyd. No. = 5 - PR TO DETENTION  
Reservoir name = PROPOSED STORAGE

Peak discharge = 0.251 cfs  
Time to peak = 748 min  
Hyd. volume = 2,871 cuft  
Max. Elevation = 319.26 ft  
Max. Storage = 777 cuft

Storage Indication method used.



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1

Tuesday, May 22, 2018


## Hyd. No. 6

### UG STORAGE ROUTING

Hydrograph type = Reservoir  
Storm frequency = 10 yrs  
Time interval = 2 min  
Inflow hyd. No. = 5 - PR TO DETENTION  
Reservoir name = PROPOSED STORAGE

Peak discharge = 1.933 cfs  
Time to peak = 736 min  
Hyd. volume = 12,207 cuft  
Max. Elevation = 320.23 ft  
Max. Storage = 2,341 cuft

Storage Indication method used.



# Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.1

Tuesday, May 22, 2018


## Hyd. No. 6

### UG STORAGE ROUTING

Hydrograph type = Reservoir  
Storm frequency = 100 yrs  
Time interval = 2 min  
Inflow hyd. No. = 5 - PR TO DETENTION  
Reservoir name = PROPOSED STORAGE

Peak discharge = 3.414 cfs  
Time to peak = 736 min  
Hyd. volume = 21,338 cuft  
Max. Elevation = 321.18 ft  
Max. Storage = 3,713 cuft

Storage Indication method used.





## **APPENDIX 4**

### **Existing and Proposed Drainage Area Plans**

1. BOUNDARY & TOPOGRAPHY INFORMATION IS BASED ON A SURVEY TITLED "TOPOGRAPHY OF PROPERTY PREPARED FOR MSHR REALTY, LLC SITUATED IN THE TOWN OF OSSING, WESTCHESTER COUNTY, NEW YORK" BY JC MERRITS LAND SURVEYORS, 364 BEYFORD ROAD, PLEASANTVILLE, NY 10570 WITH LATEST REVISION DATE 12/4/2017.



ARCHITECTS AND ENGINEERS INC.  
42 OIKER PARKWAY  
LIVINGSTON, NEW JERSEY 07039  
TEL: 973-994-9869  
FAX: 973-994-4869  
[www.jonreflexel.com](http://www.jonreflexel.com)

Architecture  
Engineering  
Interior Design  
Implementation Services

[illegible]

1940-1941  
 1942-1943  
 1944-1945  
 1946-1947  
 1948-1949  
 1950-1951  
 1952-1953  
 1954-1955  
 1956-1957  
 1958-1959  
 1960-1961  
 1962-1963  
 1964-1965  
 1966-1967  
 1968-1969  
 1970-1971  
 1972-1973  
 1974-1975  
 1976-1977  
 1978-1979  
 1980-1981  
 1982-1983  
 1984-1985  
 1986-1987  
 1988-1989  
 1990-1991  
 1992-1993  
 1994-1995  
 1996-1997  
 1998-1999  
 2000-2001  
 2002-2003  
 2004-2005  
 2006-2007  
 2008-2009  
 2010-2011  
 2012-2013  
 2014-2015  
 2016-2017  
 2018-2019  
 2020-2021  
 2022-2023  
 2024-2025  
 2026-2027  
 2028-2029  
 2030-2031  
 2032-2033  
 2034-2035  
 2036-2037  
 2038-2039  
 2040-2041  
 2042-2043  
 2044-2045  
 2046-2047  
 2048-2049  
 2050-2051  
 2052-2053  
 2054-2055  
 2056-2057  
 2058-2059  
 2060-2061  
 2062-2063  
 2064-2065  
 2066-2067  
 2068-2069  
 2070-2071  
 2072-2073  
 2074-2075  
 2076-2077  
 2078-2079  
 2080-2081  
 2082-2083  
 2084-2085  
 2086-2087  
 2088-2089  
 2090-2091  
 2092-2093  
 2094-2095  
 2096-2097  
 2098-2099  
 2100-2101  
 2102-2103  
 2104-2105  
 2106-2107  
 2108-2109  
 2110-2111  
 2112-2113  
 2114-2115  
 2116-2117  
 2118-2119  
 2120-2121  
 2122-2123  
 2124-2125  
 2126-2127  
 2128-2129  
 2130-2131  
 2132-2133  
 2134-2135  
 2136-2137  
 2138-2139  
 2140-2141  
 2142-2143  
 2144-2145  
 2146-2147  
 2148-2149  
 2150-2151  
 2152-2153  
 2154-2155  
 2156-2157  
 2158-2159  
 2160-2161  
 2162-2163  
 2164-2165  
 2166-2167  
 2168-2169  
 2170-2171  
 2172-2173  
 2174-2175  
 2176-2177  
 2178-2179  
 2180-2181  
 2182-2183  
 2184-2185  
 2186-2187  
 2188-2189  
 2190-2191  
 2192-2193  
 2194-2195  
 2196-2197  
 2198-2199  
 2200-2201  
 2202-2203  
 2204-2205  
 2206-2207  
 2208-2209  
 2210-2211  
 2212-2213  
 2214-2215  
 2216-2217  
 2218-2219  
 2220-2221  
 2222-2223  
 2224-2225  
 2226-2227  
 2228-2229  
 2230-2231  
 2232-2233  
 2234-2235  
 2236-2237  
 2238-2239  
 2240-2241  
 2242-2243  
 2244-2245  
 2246-2247  
 2248-2249  
 2250-2251  
 2252-2253  
 2254-2255  
 2256-2257  
 2258-2259  
 2260-2261  
 2262-2263  
 2264-2265  
 2266-2267  
 2268-2269  
 2270-2271  
 2272-2273  
 2274-2275  
 2276-2277  
 2278-2279  
 2280-2281  
 2282-2283  
 2284-2285  
 2286-2287  
 2288-2289  
 2290-2291  
 2292-2293  
 2294-2295  
 2296-2297  
 2298-2299  
 2300-2301  
 2302-2303  
 2304-2305  
 2306-2307  
 2308-2309  
 2310-2311  
 2312-2313  
 2314-2315  
 2316-2317  
 2318-2319  
 2320-2321  
 2322-2323  
 2324-2325  
 2326-2327  
 2328-2329  
 2330-2331  
 2332-2333  
 2334-2335  
 2336-2337  
 2338-2339  
 2340-2341  
 2342-2343  
 2344-2345  
 2346-2347  
 2348-2349  
 2350-2351  
 2352-2353  
 2354-2355  
 2356-2357  
 2358-2359  
 2360-2361  
 2362-2363  
 2364-2365  
 2366-2367  
 2368-2369  
 2370-2371  
 2372-2373  
 2374-2375  
 2376-2377  
 2378-2379  
 2380-2381  
 2382-2383  
 2384-2385  
 2386-2387  
 2388-2389  
 2390-2391  
 2392-2393  
 2394-2395  
 2396-2397  
 2398-2399  
 2400-2401  
 2402-2403  
 2404-2405  
 2406-2407  
 2408-2409  
 2410-2411  
 2412-2413  
 2414-2415  
 2416-2417  
 2418-2419  
 2420-2421  
 2422-2423  
 2424-2425  
 2426-2427  
 2428-2429  
 2430-2431  
 2432-2433  
 2434-2435  
 2436-2437  
 2438-2439  
 2440-2441  
 2442-2443  
 2444-2445  
 2446-2447  
 2448-2449  
 2450-2451  
 2452-2453  
 2454-2455  
 2456-2457  
 2458-2459  
 2460-2461  
 2462-2463  
 2464-2465  
 2466-2467  
 2468-2469  
 2470-2471  
 2472-2473  
 2474-2475  
 2476-2477  
 2478-2479  
 2480-2481  
 2482-2483  
 2484-2485  
 2486-2487  
 2488-2489  
 2490-2491  
 2492-2493  
 2494-2495  
 2496-2497  
 2498-2499  
 2500-2501  
 2502-2503  
 2504-2505  
 2506-2507  
 2508-2509  
 2510-2511  
 2512-2513  
 2514-2515  
 2516-2517  
 2518-2519  
 2520-2521  
 2522-2523  
 252

**Project:** THE LEARNING EXPERIENCE  
330 NORTH STATE ROAD  
TOWN OF OSSING  
BRIARCLIFF MANOR, NY  
SECTION 80.13, BLOCK 2, LOT 18

|                       |              |
|-----------------------|--------------|
| Project No:           | Scale:       |
| <b>TLENY-S-17-155</b> | <b>1"</b>    |
| Drawn By:             | Approved By: |

Time Log Format

EXISTING DRAINAGE AREA  
PLAN



Deming's notes:

EX DA

|              |     |
|--------------|-----|
| Student Name | id: |
| 1            | 1   |

Invest Date: MAY 01 2018

1. BOUNDARY & TOPOGRAPHY INFORMATION IS BASED ON A SURVEY TITLED "TOPOGRAPHY OF PROPERTY PREPARED FOR NSMR REALTY, LLC SITUATED IN THE TOWN OF OSSUNING, WESTCHESTER COUNTY, NEW YORK" BY TC MERRITT LAND SURVEYORS, 394 BEDFORD ROAD, PLEASANTVILLE, NY 10570 WITH LATEST REVISION DATE 12/4/2012.



Architecture  
Engineering  
Interior Design  
Implementation Services

[illegible]

doi:10.1017/S0022292412001007 Printed in the United Kingdom  
© 2012 Cambridge University Press

**Project** THE LEARNING EXPERIENCE  
530 NORTH STATE ROAD  
TOWN OF OSSING  
BRIARCLIFF MANOR, NY  
SECTION 90.15, BLOCK 2, LOT 18

|                       |              |
|-----------------------|--------------|
| Project No:           | Scale:       |
| <b>TLENT-5-17-153</b> | 1" = 1'      |
| Drawn By:             | Approved By: |
| <b>LB</b>             | <b>M</b>     |

Drawing Name:

PROPOSED DRAINAGE AREA  
PLAN

Chemisches Museum:

PR DA

|           |    |
|-----------|----|
| Sheet No. | of |
| 1         | 1  |

|                     |  |
|---------------------|--|
| Initial Date:       |  |
| <b>MAY 21, 2018</b> |  |